

This material may be downloaded for personal use only. Any other use requires prior permission of the American Society of Civil Engineers.
This material may be found at [https://doi.org/10.1061/\(ASCE\)ME.1943-5479.0000739](https://doi.org/10.1061/(ASCE)ME.1943-5479.0000739).
Luo, L., Jin, X., Shen, G. Q., Wang, Y., Liang, X., Li, X., & Li, C. Z. (2020). Supply chain management for prefabricated building projects in Hong Kong. *Journal of management in engineering*, 36(2), 05020001.

Article title: Investigating supply chain management for prefabricated building projects in Hong Kong

Author Details:

[Author 1 Name] Lizi LUO

[Author 1 Affiliation] Department of Building and Real Estate, The Hong Kong Polytechnic University, Hong Kong

[Author 1 Position] Research Associate

[Author 1 Email address] lizi.luo@connect.polyu.hk

[Author 1 Present address] Room ZN1004, Block Z, Department of Building and Real Estate, The Hong Kong Polytechnic University, Kowloon, Hong Kong

[Author 2 Name] Xin JIN

[Author 2 Affiliation] Department of Building and Real Estate, The Hong Kong Polytechnic University, Hong Kong

[Author 2 Position] PhD Student

[Author 2 Email address] verna.x.jin@connect.polyu.hk

[Author 2 Present address] Room ZN710, Block Z, Department of Building and Real Estate, The Hong Kong Polytechnic University, Kowloon, Hong Kong

[Author 3 Name] Geoffrey Qiping SHEN (**Corresponding author**)

[Author 3 Affiliation] Department of Building and Real Estate, The Hong Kong Polytechnic University, Hong Kong

[Author 3 Position] Chair Professor, Associate Dean

[Author 3 Email address] bsqpshen@polyu.edu.hk

[Author 3 Present address] Room ZS732, Block Z, Department of Building and Real Estate, The Hong Kong Polytechnic University, Kowloon, Hong Kong

[Author 4 Name] Yingjie WANG

[Author 4 Affiliation] Country Garden

[Author 4 Position] Cost Manager

[Author 4 Email address] yjwang01@outlook.com

[Author 4 Present address] Room 1001, G Area, Huifeng Center, Tiyu Road, Guancheng District, Dongguan, Guangdong, China

[Author 5 Name] Xin LIANG

[Author 5 Affiliation] School of International and Public Affairs, Shanghai Jiao Tong University

[Author 5 Position] Assistant Professor

[Author 5 Email address] xinliang@sjtu.edu.cn

[Author 5 Present address] School of International and Public Affairs, Shanghai Jiao Tong University, Shanghai, China

[Author 6 Name] Xiao LI

[Author 6 Affiliation] Department of Building and Real Estate, The Hong Kong Polytechnic University, Hong Kong

[Author 6 Position] PhD Candidate

[Author 6 Email address] shell.x.li@connect.polyu.hk

[Author 6 Present address] Room ZN1004, Block Z, Department of Building and Real Estate,
The Hong Kong Polytechnic University, Kowloon, Hong Kong

[Author 7 Name] Clyde Zhengdao LI

[Author 7 Affiliation] Sino-Australia Joint Research Center in BIM and Smart Construction,
Shenzhen University, Shenzhen, China

[Author 7 Position] Assistant Professor

[Author 7 Email address] clyde.zhengdao.li@szu.edu.cn

[Author 7 Present address] Room A414, College of Civil Engineering and Transportation,
Shenzhen University, Shenzhen

1 **Investigating supply chain management for prefabricated building**
2 **projects in Hong Kong**

3
4 **Abstract**

5 Prefabricated building projects (PBPs) have gained worldwide popularity over the past few
6 decades due to their various benefits. Supply chain management (SCM) is critical to the
7 successful delivery of PBPs because the supply chains are complex with multiple processes
8 and stakeholders involved. Poor SCM for PBPs causes cost overruns and schedule delays.
9 This study investigates the production, transportation, and assembly processes of a PBP in
10 Hong Kong to quantitatively analyze and critique its SCM. Automated data collection
11 technologies were adopted to obtain real-time information of precast components throughout
12 the supply chain. Findings from the study show that limited considerations of resource
13 planning, significant assembly delay, overproduction, excessive inventory, and long lead time
14 are severe problems within the supply chain. The root causes of these problems include poor
15 supply chain planning, poor communication between stakeholders, and poor control of
16 working flows. This is the first study to reveal the actual situation of SCM for PBPs using
17 empirical data from an entire supply chain. The results provide an in-depth understanding of
18 the root causes of the problems associated with SCM for PBPs, which will be of great value
19 in assisting stakeholders to accurately and effectively deal with them.

20
21 **Keywords:** prefabricated building projects; supply chain management; empirical analysis;

22 real-time information; precast components

23

24 **Introduction**

25 As an alternative to traditional construction, prefabrication is a popular construction
26 method worldwide because of the various benefits it offers, such as enhanced quality
27 performance (Tam et al. 2014), reduced cost and time (Jeong et al. 2017), and better
28 environmental responsibility (Hong et al. 2016). These advantages have inspired the
29 widespread development of PBPs. For example, the Hong Kong Housing Authority plan to
30 produce up to 93,400 prefabricated public housing units by the 2019/20 financial year
31 (HKHA 2016). Some developed countries, such as China (MOHURD 2016) and Malaysia
32 (CIDB 2015) have issued various incentives and policies to enhance the development of
33 PBPs.

34 According to Gann (1996) and Said (2015), SCM plays an important role in achieving
35 the successful delivery of PBPs. Supply chain configuration determines the structure of a
36 supply chain, which is an important step to achieve desired performance (Huang et al. 2005).
37 Different industries have their own preferable supply chain configurations which have
38 considerable impacts on the outcomes of economic, social and environment aspects (Khajavi
39 et al. 2014; Varsei and Polyakovskiy 2017). Arashpour et al. (2017) propose an optimization
40 model to enhance multi-supplier configurations with lower investment, contributing to
41 optimal decision-making in advanced manufacturing of prefabricated building products.
42 Process innovation capacities are positively correlated with supply chain configuration

43 (Adebanjo et al. 2018) and dynamics exist between them to influence managers’
44 decision-making to improve the economic performance of projects (Sabri et al. 2018). On the
45 other hand, supply chain configuration is associated with performance trade-offs. According
46 to Brandenburg (2015), the trade-offs between ecologic factor, financial value creation and
47 customer service level could be assessed to achieve low carbon supply chain configuration.

48 A supply chain can be seen as “the processes from the initial raw materials to the
49 ultimate consumption of the finished product linking across supplier-user companies”
50 together with “the functions within and outside a company that enable the value chain to
51 make products and provide services to the customer” (Cox et al. 1995). SCM is the
52 integration of business processes from end user through original suppliers that provide
53 products, services and information that add value for customers (Cooper et al. 1997). The
54 supply chain of a PBP involves the production, transportation and assembly processes that are
55 linked by a client, a manufacturer, a transporter, a main-contractor, and several
56 service/product suppliers, which create value by transforming various materials, products and
57 components into the PBP. SCM for PBPs depends on the coordination and the relationships
58 built among organizations involved (vertical relations), which could generate competitive
59 advantages through lowering costs or adding value for customers (Lambert et al. 1998;
60 Vallet-Bellmunt et al. 2011). Also, vertical integration provides the principal organization
61 with control over strategically sensitive technology and/or capabilities whilst facilitating the
62 achievement of efficiencies (Beach et al. 2005). However, coordinating the information,
63 material/service/product, and capital flows in the supply chain is a complex task due to the

64 multiple processes and stakeholders involved. Poor SCM for PBPs is usually due to deficient
65 coordination before and during construction, inadequate project planning and design (Hwang
66 et al. 2018), and poor concurrence of process and information (Niu et al. 2017). This results
67 in many problems that add no value to the supply chain, including overproduction (Forsman
68 et al. 2012), large inventory (Wu and Low 2014), and long lead time (Zhai et al. 2016).

69 The abovementioned drawbacks have motivated researchers to explore measures to
70 improve SCM for PBPs. For example, various platforms have been developed to achieve
71 real-time visibility and traceability of major supply chain processes using information
72 technologies, such as Internet of Things (Li et al. 2016a, 2018b; Zhong et al. 2017), and radio
73 frequency identification (RFID) technology (Altaf et al. 2018). Inventory control systems for
74 materials have also gained wide attention as a way of reducing associated costs (Wang et al.
75 2018), while long lead time is mitigated by designing coordination mechanisms (Zhai et al.
76 2016).

77 However, research into SCM for PBPs has achieved only limited breakthroughs due to
78 the following limitations: (1) only single process (e.g. production, logistics) has been
79 investigated and analyzed rather than an entire supply chain, and (2) real supply chain data
80 has rarely been collected for analysis due to limited accessibility to data. These restrictions
81 have prevented studies from revealing the true picture of SCM for PBPs for the following
82 reasons. First, the upstream and the downstream processes do not exist independently but
83 frequently interact with each other to influence the supply chain performance (Luo et al.
84 2019). Therefore, the supply chain should be inspected and managed as a whole to see its

85 actual operation through the dynamic interactions of different processes. Second, data
86 collection and sharing are often found to be inaccurate, incomplete, and insufficient (Zhong et
87 al. 2017) due to the inadequate use of information technologies in PBPs (Xu et al. 2018).
88 However, valid and accurate data is a critically important element in SCM for PBPs because
89 of its significant role in supporting stakeholders' decision-making and process improvement
90 (Lewis and Cooke 2013). Thus, improving the quality of data is an important first step toward
91 exploring the actual situation of SCM for PBPs.

92 Tackling the aforementioned limitations will contribute significantly to a fuller
93 understanding of SCM for PBPs. This study therefore aims to investigate the real-time status
94 of SCM for PBPs in Hong Kong, identify the problems embedded in SCM, and analyze the
95 root causes of the problems. By doing this, this study provides valuable implications about
96 the true picture of SCM for PBPs and is of value in assisting the stakeholders involved to
97 understand the problems and their root causes at different stages of the supply chain, thereby
98 allowing those problems to be tackled more efficiently and effectively. By referring to this
99 study, future research could investigate the real-time status of SCM in the domain of
100 management in engineering and explore the root causes of the problems embedded to
101 improve the supply chain performance of other engineering projects.

102

103 **Research background**

104 The construction industry is a typical project-oriented industry with substantial
105 complexities and uncertainties (Kerzner 2017). Project management is the application of

106 knowledge, skills, tools, and techniques necessary to meet the project requirements, which is
107 accomplished through five groups of processes, including initiating, planning, executing,
108 monitoring and controlling, and closing (Project Management Institute 2012). The uniqueness
109 of projects and the separated processes implemented by different stakeholders with various
110 specialties (Eriksson 2015) make project management a difficult task. Conventional project
111 management has been criticized to place great emphasis on the satisfaction of time, budget
112 and scope constraints, while continuous improvement, customer-centric thinking, and
113 reflective learning are rarely considered (Böhle et al. 2016). Also, the traditional ways of
114 management and tools (e.g. critical path method) are insufficient in dealing with the unique
115 challenges in projects, resulting in considerable wastes, such as overproduction, lead time,
116 transportation, inappropriate processing, and inventories (Ansah et al. 2016). Under this
117 circumstance, the construction industry considerably lags behind other sectors in terms of
118 efficiency and performance.

119 Originating from the manufacturing industry, the concept of SCM was applied in the
120 construction industry as a strategy to increase the internal efficiency of organizations, reduce
121 wastes, and add value for projects (Ansah et al. 2016; Meng 2019; Saad et al. 2002). In
122 project management literature, SCM applies to temporary multi-organizations to enhance
123 their collaboration in large, complex, and multi-faceted projects (Thomé et al. 2016).
124 According to Hatmoko and Scott (2010), problems in SCM may create high disruption to
125 construction projects with the largest impact being from delays in material flow. To
126 streamline the complex flows, a temporary construction supply chain significantly relies on

127 real-time information sharing and communication between stakeholders to enhance the
128 integration of the upstream and the downstream (Isatto et al. 2015; Shi et al. 2016). Supply
129 chain integration is highly associated with the establishment of close and long-term
130 relationships between stakeholders (Costa et al. 2019; Meng et al. 2011). Effective SCM
131 contributes significantly to achieving improved performance of projects (Koolwijk et al. 2018;
132 Xue et al. 2010), such as reduced lead time, shortened project durations, increased
133 operational efficiency (Min and Bjornsson 2008), and improved labor performance (Moon et
134 al. 2015).

135 This study focuses on investigating the production, transportation and assembly
136 processes and their dynamic interactions in a PBP instead of exploring how to satisfy the
137 project objective within the restricted resources. Therefore, this is a study associated with
138 SCM for a PBP rather than a project management research.

139

140 ***Construction SCM***

141 Increasing number of studies have explored to apply SCM theory in construction
142 projects in recent years (Badi and Murtagh 2019; Balasubramanian and Shukla 2018; Li et al.
143 2019; Wang et al. 2017). However, significant obstacles exist and impede the implementation
144 of SCM, which are mainly due to the attributes of construction projects, including limited
145 integration between different disciplines (London and Pablo 2017), adversarial supply chain
146 relationships (Kim and Nguyen 2018a), complex interface conflicts (Ju et al. 2017), and
147 various uncertainties and constraints in the fragmented processes (Li et al. 2018c).

148 Improving collaboration and integration in construction projects has been considered to
149 be important in dealing the insufficient communication among the interrelated agents and
150 enhancing supply chain performance (Koolwijk et al. 2018). Higher supply chain integration
151 is likely to increase the adoption of systemic innovation within the collaborative project
152 delivery of complex projects (Hall et al. 2018). Supply chain partnering is found to be highly
153 interdependent with information technologies (Papadonikolaki et al. 2016). Xu et al. (2018)
154 therefore integrated a variety of technologies, such as building information modeling (BIM),
155 RFID and Internet of Things to create a seamless cooperation environment for stakeholders to
156 achieve lean prefabrication. Similarly, Li et al. (2018b) designed an Internet of
157 Things-enabled BIM platform to enhance the effectiveness of collaboration in PBPs of Hong
158 Kong. To enhance supply chain performance, Zekavat et al. (2015) adopted information and
159 communication technology in holonic construction management to identify the most
160 important problem areas to support the process control, while Moon et al. (2017) developed a
161 process-centric dynamic quality control model based on RFID to pursue continuous
162 improvement in concrete SCM.

163 The relationships between stakeholders have an important influence on collaboration,
164 therefore evaluating and promoting the relationships have attracted wide attention in the SCM
165 area. For example, Kim and Nguyen (2018a) developed a framework to reveal the situation of
166 stakeholder relationships and identify areas for improvement, while Kim and Nguyen (2018b)
167 provided a model to assess the positive impact of supply chain relationship on the
168 performance of construction projects. Stamatiou et al. (2018) developed a process-based

169 model to improve claims management which is found to have an adverse impact on
170 stakeholder relationships and thereby affect the whole supply chain processes. Liu et al.
171 (2018), on the other hand, proposed a criteria system to assess the maturity level of supplier
172 management and designed a maturity grid to pursue continuous improvement of supplier
173 relationships.

174 Increasing interest in supply chain optimization is also observed in recent research. This
175 is because optimizing material management could improve the productivity of construction
176 supply chains (Moon et al. 2018). Liu and Lu (2018) therefore proposed a
177 resource-constrained scheduling optimization model to mitigate the complexity of material
178 SCM in the construction industry. Jaśkowski et al. (2018) put forward a decision model to
179 facilitate the planning of resource scheduling for the purpose of minimizing the total
180 inventory management expense of the irregularly consumed materials or components. On the
181 other hand, van den Berg et al. (2017) designed a board game for students to experience
182 supply chain optimization, which could promote the understanding of construction SCM
183 knowledge.

184

185 ***SCM for PBPs***

186 Prefabrication is a manufacturing process, generally conducted at a specialized facility,
187 in which various materials are joined to form a component part of the final installation
188 (Tatum et al. 1987). According to Koskela (2003), SCM for PBPs is more difficult than that
189 of conventional construction due to its dual production environments (factory and site), more

190 design work and prefabrication lead time, a longer error correction cycle, and stricter
191 requirements for dimensional accuracy. Also, the multi-disciplinary stakeholders from
192 different firms usually consider their own goals and values individually with little concern for
193 supply chain performance (Ju et al. 2017). This is particularly true if a company works by
194 projects and the fragmentation is likely to induce a series of problems in the production,
195 logistics, and assembly processes.

196 Production planning is an important managerial activity for component manufacturing
197 considering its significant impacts on the delivery task, lead time competitiveness, and the
198 effective use of molds and machines (Benjaoran and Dawood 2006). Precast production
199 usually uses the make-to-order way in which components are manufactured based on the
200 assembly progress. Therefore, delivering the precast components as required by the assembly
201 schedule has high priority in production planning. Effective planning plays an important role
202 in balancing the production line and enhancing the productivity for benefit maximization
203 (Altaf et al. 2018). However, precast production has difficulties both inside and outside the
204 factories. Specifically, over-early or over-late manufacturing is likely to cause storage
205 problems, late delivery, and time-consuming component location inside the factory via the
206 traditional way. Immediately finding the right component for the right floor and right part of
207 the construction is therefore quite hard outside the factory (Yin et al. 2009). These problems
208 have motivated extensive discussions about production planning optimization (Liu and Lu
209 2018).

210 Inventory management is critically important in guaranteeing the smoothness of the

211 construction processes (Lu et al. 2011). Excessive inventory is the most serious
212 non-value-adding activity that may interrupt production activities and generate great wastes
213 of energy and raw materials (Wu et al. 2014). According to Tserng et al. (2006), excessive
214 inventory could be mitigated by improving information communication between stakeholders
215 to reduce demand uncertainty or conducting effective production planning to reduce the gap
216 between supply and demand.

217 Although the logistics of component delivery have a considerable impact on project cost,
218 time and construction progress (Chiang et al. 2006), it seems to garner only limited
219 consideration when it comes to how it affects the performance of PBPs (Hwang et al. 2018;
220 Sahin et al. 2018). Since transporting large volumes of engineered materials requires close
221 communication between practitioners (Gosling et al. 2016), Niu et al. (2017) proposed a
222 smart construction objects-enabled system to assist decision-making by improving the
223 concurrence of process and information at the logistics stage.

224 The assembly process is in the downstream of the supply chain that determines the
225 demand for precast components. Numerous schedule risks with mutual interactions exist in
226 the assembly process (Li et al. 2018a). Therefore, the contractor should closely and openly
227 interact with the client to diminish variations at the assembly stage (Doran and Giannakis
228 2011). Integrated use of information technologies, such as RFID and BIM, could effectively
229 mitigate risks and enhance the schedule performance of PBPs (Li et al. 2017c).

230

231 ***PBPs in Hong Kong***

232 PBPs have been implemented in Hong Kong for decades in order to mitigate the serious
233 housing shortage. Since the mid-1980s, the Housing Authority has mandatorily utilized
234 precast units in all public housing projects. A dimensional coordination and standardization
235 approach with large-panel steel formwork and various precast elements have been utilized in
236 PBPs (Tam et al. 2014). The most commonly used precast components include precast façade
237 (51%), precast staircase (22%), semi-precast slab (9%), and semi-precast balcony (7%)
238 (Jaillon and Poon 2009). This study traced precast façades to investigate the status of the
239 supply chain of a PBP; precast façade is a term specifically referring to a type of precast
240 components forming the external walls of PBPs, which has been widely used by the Housing
241 Authority (HKHA 2016) and in related studies in Hong Kong (Hong et al. 2016; Tam et al.
242 2014).

243 The Housing Authority has become the largest PBP client in Hong Kong and has
244 adopted the design-bid-build contract mode, in which the client employs a designer and a
245 main contractor for design work and supply chain coordination respectively. The main
246 contractor recruits the manufacturer, transporter, and assembly sub-contractor directly and
247 therefore plays an important role in connecting the upstream production, logistics, and the
248 downstream demand. All these stakeholders will report project progress to the Housing
249 Authority once a week.

250 The supply chains of PBPs are complex and have encountered various problems. Due to
251 the high labor cost and compact area in Hong Kong, most precast factories are in Guangdong
252 Province in Mainland China, generating a cross-border supply chain that may have multiple

253 variations. The low adoption of information technologies (Xu et al. 2018) impede real-time
254 data sharing across complex supply chains (Zhong et al. 2017), which considerably affect
255 stakeholders' decision-making (Niu et al. 2017). Significant hindrances also negatively
256 influence the implementation of PBPs in Hong Kong, such as lack of storage space on site
257 and long lead time (Zhang et al. 2018), resulting in considerable schedule delay of projects
258 (Li et al. 2016b, 2017a; b). The mitigation of these problems depends on better stakeholder
259 coordination.

260

261 **Research methodology**

262 To address the research questions, a combination of case study, document analysis, and
263 interviews were adopted. Advanced information technologies were used to collect a vast
264 amount of empirical data within the supply chain of a real-life project. This was followed by
265 document analysis that was intended to substitute for the data not collected by the
266 information technologies due to technical problems. In doing so, a complete dataset of the
267 project was developed to show the real-time status of the supply chain. Statistical analysis of
268 the dataset was conducted to reveal the actual situation of the SCM for the project and
269 identify the embedded problems. Experienced stakeholders of the case project were then
270 interviewed to analyze the root causes of the problems. **Fig. 1** shows the research design of
271 the paper.

272

273

<Insert Fig. 1 here>

274

275 *Case study*

276 Case study is a necessary and sufficient method to address certain important research
277 questions in social sciences, which holds up well in comparison with other research
278 methodologies in this area (Flyvbjerg 2006). This method has been widely adopted in
279 research on PBPs, such as Gibb's (2001) investigation of the application of standardization
280 and preassembly. Case studies are often used to present general principles and hard empirical
281 data supplemented with a case study is valuable for showing concrete examples of abstract
282 concepts and processes (Fellows and Liu 2015). The generalizability of case studies could be
283 improved by the selection strategies of illustrative cases, which are usually required to be
284 representative of general conditions (Flyvbjerg 2006). According to Fellows and Liu (2015),
285 the purpose of case study is to secure theoretical generalization rather than statistical
286 generalization, therefore, only a small number of cases are usually recruited for an in-depth
287 analysis.

288 In order to guarantee theoretical generalization of the case study, a public housing
289 project was selected, which is considered to be representative of PBPs in Hong Kong for the
290 following reasons. First, the project was developed by the Housing Authority, which is the
291 largest PBP client in Hong Kong providing public housing for over 50% of its residents and
292 having project teams with similar management skills as other PBPs. Second, all the public
293 housing projects utilize a modular design and have similar height, floor plan, structure type,
294 assembly cycle, and volume and types of precast components, indicating the generalization of

295 the case study project.

296 The case study was conducted across the project implementation time to provide an
297 in-depth analysis of the SCM. This was done by continuously collecting real-time data of
298 precast components from the initial production stage to the final assembly phase using
299 effective information technologies. Millions of data entries or points were finally collected to
300 form a dataset of the project, which illustrates the SCM principles within the case study
301 project.

302 The case study project recruited for this study provides valuable insights regarding the
303 actual situation of SCM for PBPs. The case study project ran from June 2015 to September
304 2017, with the aim of constructing five buildings of 34-38 stories to accommodate 14,000
305 people. **Fig. 2** illustrates relevant photos of the project.

306

307 <Insert Fig. 2 here>

308

309 **Data collection**

310 Automated data collection technologies were adopted to trace the status of the supply
311 chain. An integrated system combining RFID, global positioning system (GPS) and BIM
312 technologies, as the means of an experiment to test the performance of such systems for
313 future possible large-scale adoption, was provided by the client to collect real-time data of
314 precast components across the supply chain. RFID is composed of a reader and a tag and uses
315 radio waves of various frequencies to identify objects. A tag stores information within a

316 microchip buried inside the object and transmits the signal via an antenna. Passive RFID
317 relies on a nearby reader to provide energy for data extraction, while active RFID has a power
318 source inside to support wireless communication. RFID has been extensively used for SCM
319 in various industries, such as retailing, food and restaurant, health care and logistics (Zhu et al.
320 2012). The construction industry also utilizes RFID to track and locate materials and
321 components (Ergen et al. 2007) to obtain real-time information of supply chains (Li et al.
322 2018b; Zhong et al. 2013), which is useful for quality, inventory, and transportation
323 management (Yin et al. 2009). RFID could be connected with BIM to trace and visualize the
324 status of construction supply chains (Qi et al. 2018).

325 This study tracked the status of the precast components using data collected by RFID,
326 which was then automatically uploaded via GPS to the BIM system for visualization.
327 Because of cost considerations, the client only applied the integrated system to one building
328 of the case project while the other four buildings still used traditional document-based
329 method to record the supply chain processes. Therefore, only that building with the system
330 was recruited for real-time data collection. In addition, only façades had RFID embedded for
331 further cost reduction and were traced for analysis. However, real-time information of
332 façades only is able to represent the status of the project supply chain. Passive RFID was
333 embedded into each façade and scanned by workers using readers at the production, delivery
334 (from the factory), arrival (at the site), and erection time to accurately record the status of the
335 façades.

336 The investigated building has a total of 37 floors; Floor 1-34 each has 46 façades and the

337 3 top floors each has 37 façades, generating a total of 1675 façades. Precast facades could be
338 divided into five types according to their designs, and the ones with similar size and
339 appearance are considered as one category. **Fig. 3** shows the design drawings of the facades.

340

341 <Insert Fig. 3 here>

342

343 *Document analysis*

344 Document analysis is traditionally used in the construction industry to retrieve historical
345 project information. In cases where an RFID failed to record data, the manufacturer's
346 production records and the main contractor's master program were used as supplementary
347 information, which played an important role in completing the dataset of the project.

348

349 *Interviews*

350 Interviews with stakeholders from the case project were conducted to analyze the root
351 causes of the problems in the supply chain. Four experts working for the project were invited
352 to participate in face-to-face interviews, including the client, the manufacturer, the main
353 contractor, and the assembly sub-contractor. Since they attended the case study project from
354 the beginning, they knew the project situation very well and therefore were able to provide
355 deep insights into the problems in the supply chain and their root causes. The background
356 information of the stakeholders is shown in **Table 1**. Requiring the experts to carry out the
357 analysis objectively was important to ensure the reliability of the interview results.

358 Objectivity could be achieved by in-depth and detailed descriptions of issues, from which the
359 fairness and consistency of their meanings could be judged (Charmaz 1995). The interviewed
360 stakeholders were invited to answer three questions with which to analyze the problems and
361 their sources embedded in the SCM: (1) Do the described problems really occur in the SCM
362 for the PBP? (2) How do the problems occur in the supply chain? and (3) What are the root
363 causes of the problems? They were asked to provide as many details as possible. By doing
364 this, how and why the problems occur in the project was discussed in detail, ensuring that all
365 possible occurrence and their sources were considered. Each interview lasted at least three
366 hours during which time the stakeholders were able to provide an in-depth and detailed
367 analysis of the research questions. In view of the high consistency of their descriptions, the
368 interview results are taken as being objective.

369

370 **Research findings**

371 The real-time data of precast components accurately reflects how the supply chain is
372 operated and managed. This section presents a statistical analysis of the dataset to show the
373 actual situation of the SCM for the case study project, including the operation of the
374 production, logistics, and on-site assembly stages, and the inventory and lead-time
375 management of the supply chain. The actual situation reveals a series of problems in the SCM
376 of the project, including limited considerations of resource planning, significant assembly
377 delay, overproduction, excessive inventory, and long lead time, which are analyzed in the
378 following sections.

379

380 ***Supply chain operation***

381 The operation of the production, logistics, and on-site assembly stages constitute a major
382 part of the supply chain. Each process displayed considerable fluctuations, indicating
383 significant variations in the supply chain.

384

385 **Production stage and embedded problems**

386 According to the manufacturer, the production time of all types of facades is almost the
387 same (1 day). Therefore, production analysis in this section does not consider the production
388 time of different facades and instead is based on measurement of facades by number. The
389 production of precast components is restricted by the factory's resource constraints. It is
390 therefore important to conduct reasonable planning to meet the on-site assembly demand for
391 components, satisfy the internal resource constraints, and optimize the overall manufacturing
392 costs (Zhai et al. 2006). The case study project showed unbalanced resource deployment
393 across the production phase, indicating limited considerations of resource planning.

394 As can be seen in **Fig. 4**, daily manufacturing records of façades show a highly
395 fluctuating production schedule throughout the project. Although façades were generally
396 fabricated by floor sequence, there were considerable production disorders amongst the floors.
397 For example, after beginning to work for Floor 7, the production line was found to go back to
398 manufacture several façades of previous floors (e.g. Floor 5), which suggests that the factory
399 conducted fabrication individually rather than by complete batch. This situation frequently

421 maximum amounts of façades produced monthly were 22 and 187 respectively, which reveals
422 a great gap between manufacturing efforts devoted to different episodes of supply.

423

424 **<Insert Fig. 5 here>**

425

426 The production duration of façades for each floor is shown in **Fig. 6**, which displays a
427 downward trend of fabrication time for each floor, indicating that the manufacturing speed
428 accelerated with the project schedule. Specifically, the longest time (65 days) and shortest
429 time (10 days) was spent on fabrication for Floor 5 and Floor 30 respectively. On average, 30
430 days were used to complete the production of façades for each floor. Furthermore, several
431 days' interruption frequently took place during the manufacturing phase, resulting in
432 significant time buffers. This is because the manufacturer was working for multiple projects
433 at the same time and failed to balance the production resources for different projects.

434

435 **<Insert Fig. 6 here>**

436

437 **Logistics stage and embedded problems**

438 The logistics process consisted of two sub-processes: cross-border transportation from
439 the factory to the staging area (Logistics A) and local transportation from the staging area to
440 the construction site (Logistics B). Logistics arrangements were subject to the schedule of
441 on-site assembly in order to ensure the arrival of precast components in time. The logistics

442 time of each floor's façades and the number of façades conveyed each time remained
443 relatively stable during the transportation phase, indicating the well control of the
444 transportation task in the case project.

445 The logistics durations of each floor's façades are shown in **Fig. 7**, which demonstrates
446 that time used for the logistics decreased with the project's progress. The transportation of
447 façades for the initial floors took more time than the subsequent floors, indicating that
448 schedule of the project was relatively slow at the beginning of the supply. Logistics of the
449 first floor's façades spent the longest time on both of the two sub-processes; logistics A and B
450 lasted 43 days and 19 days respectively. The shortest time used for these two processes was
451 only one day, implying that the transporter did have the capability to provide fast delivery.
452 The average time spent in completing the transportation of each floor's façades in the two
453 sub-processes was 7.1 days and 6.9 days respectively. Considering that the cross-border and
454 the local transportation processes could be finished within one day, the actual logistics
455 rhythm of the transporter is relatively slow due to the unstable downstream demand for
456 components. This situation added the batches of component arrival which may have negative
457 impacts on site layout management with delay of on-site assembly.

458

459 **<Insert Fig. 7 here>**

460

461 The number of façades shipped each time by cross-border transportation (Logistics A) is
462 illustrated in **Fig. 8**. According to the manufacturer, heavy trucks were used for the

463 transportation with each truck capable of conveying 7 or 8 façades at a time. The entire
464 logistics task was separated into 116 batches with each batch shipping 7 to 46 façades and
465 most frequently shipping 15 or 23 façades, the latter of which constitute almost half a floor.

466

467 **<Insert Fig. 8 here>**

468

469 **On-site assembly stage and embedded problems**

470 The assembly of precast components for typical floors in Hong Kong's prefabricated
471 public housing projects is six-day cycle (Chan and Chan 2002; Li et al. 2018a). The Housing
472 Authority conducts this cyclic erection of floors in order to optimize cost, time, and resource
473 benefits. However, significant assembly delays were observed at the assembly stage of the
474 case study project, resulting in various problems in the supply chain.

475 The actual assembly duration of typical floors (Floor 2-34) is shown in **Fig. 9** with
476 significant schedule delays across the assembly stage despite long-term efforts devoted to
477 good on-site construction practice. The second floor took up to 16 days to complete because
478 of the lengthy learning and preparation process in the early stage of the on-site construction,
479 while the assembly of the subsequent floors was relatively faster with the erection duration of
480 typical floors averaging out at nine days. A sharp increase in the assembly time occurred at
481 Floor 22 and Floor 27 because of a lack of labor and component damages respectively,
482 resulting from inferior resource planning and poor site layout management. Only Floor 5 and
483 Floor 6 realized the goal of completing the assembly within the cycle time, while other floors

484 lagged behind the expected schedule resulting in a delay of 102 days and considerable cost
485 overruns. This situation reveals poor control of the assembly process.

486

487 **<Insert Fig. 9 here>**

488

489 ***Inventory and lead time management***

490 The planned and actual concreting schedule of the investigated building is shown in **Fig.**
491 **10**, indicating significant assembly delays of most floors. The overall progress of the supply
492 chain is illustrated in **Fig. 11**. There can be seen little consistency between upstream
493 production and downstream demand, resulting in overproduction, excessive inventory, and
494 long lead time. Overproduction is the root cause of excessive inventory, long lead time, and
495 unnecessary movement (Ohno 1988). Excessive inventory is also considered to be a
496 significant waste since it occupies space and induces storage costs with the potential risk of
497 component damages (Pheng and Chuan 2001), while long lead time is associated with
498 schedule delay and extra costs. This section describes the inventory and lead time situation of
499 the case study project to show overproduction, excessive inventory, and long lead time in the
500 SCM.

501

502 **<Insert Fig. 10 here>**

503 **<Insert Fig. 11 here>**

504

505 **Inventory management and embedded problems**

506 Excessive inventory existed in the factory, the buffer, and the site, indicating
507 considerable time and money invested in advance before generating any value for the supply
508 chain. This section provides the amount of inventory and stock time of façades throughout
509 the supply chain of the case study project.

510 The inventory amount in different supply chain stages of the investigated building is
511 shown at the top of **Fig. 12**. It can be seen that the façades kept in stock in the factory almost
512 always number in the hundreds, which is substantially higher than the inventory amount in
513 the buffer and the site. This implies that the manufacturer preferred to store large quantities of
514 components before they were really needed. Initially, the amount of factory inventory
515 demonstrates an upward trend, increasing to 300 façades in the 227th day of the project. A
516 fluctuation then follows with the maximum inventory reaching 332 façades, which amounts
517 to the number of façades for up to seven floors. The maximum inventory in the buffer and the
518 site is 69 and 115 façades respectively. The average amount of façade inventory in the factory,
519 the buffer and the site every working day is 212, 14, and 17 respectively. Considering that
520 inventory situation may be influenced by the factory's response to the demand from the other
521 four buildings of the project, the bottom of **Fig. 12** shows the amount of façade inventory of
522 the whole project based on the production record of the manufacturer, which reveals similar
523 trend with that of the selected case building across the supply chain. The maximum and the
524 average amount of façades in stock for the whole project is as high as 1249 and 720
525 respectively, indicating excessive inventory in the factory. Holding such a great number of

526 components is likely to cause a series of problems, such as poor layout management and
527 damage to components. Given the limited area of the site in Hong Kong, the inventory should
528 have been reduced.

529 A large inventory can be ascribed to overproduction in the factory. According to the
530 manufacturer, the safety inventory that should have been stored was two floors of façades (92
531 façades). Safety inventory means the extra stock kept on hand as a cushion to mitigate risk of
532 stockouts caused by uncertainties of surroundings or nature (Lin et al. 2011), which plays an
533 important role in responding to reasonable demand variability (Minner 2003). In the actual
534 situation, safety inventory could be influenced by various factors such as the production
535 demand probabilistic distribution, the initial and updated production schedules and plans of
536 the factory and the overall level of contractor satisfaction (Jung et al. 2004), indicating
537 considerable difficulties in the control of inventory management. This study observed that the
538 quantity of façades in stock far exceeded the safety inventory with up to 321 working days of
539 excessive inventory, which reveals severe overproduction by the manufacturer. This situation
540 is mainly caused by the over-early production principle adopted by the factory which did not
541 only work for this project and meanwhile had many other businesses to deal with. Also,
542 benefiting from overproduction while not taking the risk of excessive inventory, the main
543 contractor initially over-forecast the demand for façades before they were actually needed
544 (Tsay 2008), and the manufacturer therefore had to produce the façades as early as possible to
545 complete the order.

546

547
548
549
550
551
552
553
554
555
556
557
558
559
560
561
562
563
564
565
566
567

<Insert Fig. 12 here>

The average stock time of different floor façades in the factory, the buffer, as well as the site is shown in **Fig. 13**. The stock time in the factory is significantly higher than that in both the buffer and the site almost throughout the supply chain. Specifically, the initial stock time in the factory is at a very high level (up to 114 days) but then decreases rapidly in line with the project schedule, which suggests improved coordination between the manufacturer and the main contractor. On the other hand, stock time on the site is relatively short for the first 17 floors and then takes an upward swing reaching a peak of 31 days for the 31st floor, indicating reduced efficiency of the assembly work. Because of the close proximity of buffer and site, stock time in the buffer remains relatively stable. The average stock time in the factory, the buffer, and the site is 44, 4, and 14 days respectively.

Excessive inventory and long stock time is the norm in the construction industry since the manufacturer or the contractor would like to supply or acquire the components/materials before needed (Tserng et al. 2006). The manufacturer in the case study project adopted an over-early production principle by beginning to plan production four months in advance, which is the main cause of such high inventory in the factory. The main contractor also preferred to store large quantities of components on the construction site. This situation resulted in a lot of waste and extra costs in the supply chain.

<Insert Fig. 13 here>

568

569 **Lead time management and embedded problems**

570 In SCM theory, lead time generally refers to the time from the moment the client places
571 an order to the moment it is ready for delivery. Given the multiple orders and complex
572 coordination process in the cross-border supply chain, this study defines lead time as the time
573 from the moment the manufacturer begins production to the moment the precast components
574 arrive at the construction site. **Fig. 14** illustrates the lead time of façades for different floors,
575 showing that the waiting time of components remains at quite a high level across the supply
576 chain, averaging out at as much as 48 days. Also, a downward trend of lead time with project
577 progress can be seen, implying better supply chain performance in the later stages. Vrijhoef
578 and Koskela (2000) pointed out that a considerable lead time in the beginning, particularly
579 because of inventory and delays, is caused by uncoordinated planning and
580 inter-organizational problems.

581 The factory adopted an over-early production principle and therefore had enough time to
582 plan the production and control the lead time. However, since lead time starts from the
583 moment the factory begins manufacturing, the over-early production commencement results
584 in the occurrence of long lead time. This phenomenon suggests that the manufacturer lacked a
585 reasonable resources deployment concept to balance time, cost, and resource merits, resulting
586 in significant waste throughout the supply chain. Also, poor coordination between upstream
587 production and downstream demand for components is responsible for the significant lead
588 time (Arashpour et al. 2016). Such long waiting time is common in the prefabrication sector

589 globally, such as in Mainland China (Luo et al. 2015), Malaysia (Nawi et al. 2011), and the
590 UK (Bliskas et al. 2005) and is considered to be a barrier affecting the development of PBPs.

591

592 **<Insert Fig. 14 here>**

593

594 ***Discussions***

595 Above data analysis has revealed the actual situation of the SCM and a series of
596 problems embedded in different stages of the case study project, including limited
597 considerations of resource planning, significant assembly delay, overproduction, excessive
598 inventory, and long lead time. In order to explore how and why these problems occur, four
599 experts from the case study project were interviewed to solicit their opinions. First, the
600 analysis results of the real-time data were reported to the experts with emphasis on the
601 identification of the problems embedded in the SCM. With great familiarity with the project,
602 the experts highly recognized the existence of the problems. Second, they were invited to
603 provide detailed descriptions about the occurrence of the problems one by one in detail. Third,
604 based on the analysis in the second step, the root causes of the problems were discussed with
605 the experts in detail. The following sub-sections present the results of the interviews to
606 display how the problems occur under the effects of their root causes which include poor
607 supply chain planning, poor communication between stakeholders, and poor control of
608 working flows. The considerable negative impacts of these three factors on the supply chain
609 performance of PBPs were echoed in previous studies on Singapore (Hwang et al. 2018),

610 Australia (Sahin et al. 2018), and Malaysia (Pozin et al. 2016).

611

612 **Poor supply chain planning**

613 The profile of the supply chain for the case study project reflects poor planning prior to
614 project implementation. The manufacturing and on-site construction phases are major parts of
615 the supply chain and detailed planning of the activities plays an key role in improving
616 productivitiy and efficiency of the projects (Arashpour et al. 2015; Li et al. 2018b; Wang and
617 Hu 2017). However, as pointed out by the interviewed stakeholders, on-site construction
618 often does not go according to plan and so disturbs original resource arrangements. This is
619 because the supply chain of a PBP is much more vulnerable and complicated than that of a
620 traditional project (Wang et al. 2019), and therefore has more variations which need to be
621 minimized (Arashpour et al. 2019). The mismatches between the plan and the actual
622 implementation had a considerable impact on the supply chain, including uncertain demand
623 for precast components, overproduction and long lead time in the factory, disrupted
624 transportation schemes, and schedule and cost problems. These issues are common
625 worldwide and Wu and Low (2012), Nahmens and Mullens (2011) and Xu et al. (2018)
626 therefore proposed lean prefabrication as a strategy to reduce the huge wastes and the
627 resultant losses. On the other hand, the production profile shows that the factory followed the
628 traditional rule of earliest due date regardless of resource considerations, which is criticized
629 to be a trial and error approach to production planning because it does not guarantee a good
630 result (Zhai et al. 2006).

631 The main contractor was the major planner of the project responsible for developing the
632 master program, which is the most important document for milestone arrangements during
633 the production, transportation, and assembly stages of the project. However, the master
634 program of the case study project was revised up to seven times, which greatly disrupted the
635 plan across the supply chain. Although the enterprise resource planning (ERP) system used
636 by the main contractor played an important role in integrating the internal and external
637 information flows, it mainly focused on the managerial level of decision-making while the
638 shop-floor schedule was only weakly connected to the system. This situation has been
639 validated by Zhong et al. (2017) in PBPs of Hong Kong. According to the assembly
640 sub-contractor, the shop-floor supervisors adopted a paper-based schedule that was often
641 disrupted by engineering changes. There was therefore a gap between the planning and the
642 actual schedule, resulting in a considerable waste of resources and time throughout the supply
643 chain.

644

645 **Poor communication between stakeholders**

646 Severe inconsistency between production, transportation and on-site assembly indicates
647 poor communication between stakeholders, which is revealed as one of the root causes of
648 excessive inventory and long lead time. As the coordinator of the supply chain, the main
649 contractor plays a critically important role in integrating the project team. This is in line with
650 construction management practice in which the contractor is always the focus of SCM
651 (Fernie and Thorpe 2007). Its interactions with the manufacturer and the transporter are

652 greatly influential to the smooth implementation of the project, while the contractor-client
653 relationship is highly correlated with on-site productivity (Pheng and Chuan 2001) and
654 variation reductions in the assembly phase (Doran and Giannakis 2011). Unfortunately, the
655 main contractor from the case study failed to integrate the upstream production,
656 transportation, and the downstream assembly processes, thereby bringing about a fragmented
657 supply chain.

658 The overproduction, excessive inventory and long lead time could be ascribed to the
659 main contractor's poor communication with other stakeholders. When interviewed, the
660 manufacturer complained that they did not receive the latest on-site information quickly since
661 the main contractor often informed the factory of their demand very late without prior
662 communication. The factory therefore had to use the earliest due date principle in case any
663 sudden orders arrived, which generated huge overproduction and excessive inventory with
664 long waiting time. Also, because the main contractor was deficient in communicating with
665 the transporter about the latest delivery schedule of precast components, the transporter often
666 conveyed components to the buffer several days in advance, causing excessive inventory and
667 long lead time in the buffer. This phenomenon shows the inefficient and inaccurate
668 information sharing between stakeholders in PBPs as evidenced by Xu et al. (2018) and
669 Zhong et al. (2017).

670 Such poor communication combined with frequent variations engenders mistrusts
671 between stakeholders, which is another source of overproduction in the factory. The on-site
672 construction is a complex process that often does not go according to plan, thereby requiring

673 timely information exchanges between stakeholders to coordinate the working packages,
674 labor, and resources in the supply chain. However, the manufacturer complained that the
675 changes in the master program and the design were often not updated to them in time,
676 resulting in disrupted production rhythm, poor layout management of components, and
677 increasing operation costs. As a result, the manufacturer did not believe that the project could
678 be implemented as planned, and therefore produced large amounts of components in advance
679 and kept them in stock to address those problems caused by the poor information transfer by
680 the main contractor. According to Wu et al. (2017), trust mechanism should be built among
681 stakeholders on the basis of equal cooperation, which could effectively add value for the
682 project.

683 The poor interactions between the stakeholders may be due to their ineffective
684 communication methods. The project stakeholders share the latest progress information and
685 variations with each other mainly by email, WhatsApp, and hard copies of project documents.
686 These forms of traditional communication result in weak coordination between the upstream
687 production and the downstream demand for precast components. According to Zhong et al.
688 (2013), this weakness should be tackled by means of advanced information technologies to
689 monitor inventory and overproduction on a real-time basis, thereby considerably improving
690 the supply chain performance of PBPs.

691

692 **Poor control of working flows**

693 The supply chain is composed of multiple processes and stakeholders that are hard to

694 control due to the complex working packages and heavy resource deployment. Such
695 complexity generates diverse variations in the supply chain and reveals the stakeholders'
696 inability to effectively control the working flows. Since upstream and downstream do not
697 exist individually but have close mutual impacts on each other, the variations taking place in
698 either phase may influence the operation of the entire chain.

699 The interviewed stakeholders reached a consensus that delayed assembly schedules have
700 a considerable propagation impact on supply chain operations. The delay often occurs in
701 PBPs of Hong Kong and results in a series of supply chain risks (Luo et al. 2019). The main
702 contractor attributes excessive installation time to low productivity and multiple errors that
703 break the construction rhythm. First, identifying the right component from the inventory on
704 the construction site takes quite a long time because components often have similar sizes and
705 shapes and are placed together in a compact area of the site; misplacement of components is
706 also found to occur occasionally during the assembly stage. Such poor layout management
707 makes it difficult to quickly recognize the components belonging to the right floor and the
708 right part of the building. This is particularly the case if the components identification marks
709 are unclear or incorrect (Wu and Low 2014).The large amounts of inventory make it
710 time-consuming to find the correct component. According to the main contractor,
711 construction workers may not find a component to be the improper one until getting ready to
712 install it or after installing it in an inappropriate place. Consequently, the component has to be
713 taken back to the storage and more time will be taken to identify the proper one. The delay of
714 one floor has propagation impacts on the subsequent floors, thereby negatively affecting the

715 schedule of the whole project. Also, component damages which have been found to take
716 place in PBPs of Singapore (Pheng and Chuan 2001) and Malaysia (Azwanie et al. 2016),
717 often arise from the frequent movement of inventory, resulting in extra hours and repair costs.
718 Furthermore, inspecting component quality consumes much time due to slow procedures and
719 the low productivity of workers. In addition, those common problems frequently occur in
720 PBPs, such as tower crane breakdown, safety accidents (Fard et al. 2017), and design change
721 (Jaillon and Poon 2010, 2014) are also observed on the construction site of the project, which
722 are significant causes of schedule delay and cost overruns. Such deficient control of multiple
723 flows results in high variety of downstream demand for precast components and consequently
724 causes a mismatch between the production and assembly schedule. Greater efforts are
725 therefore required to inspect, manage and coordinate complex on-site work.

726 The factory also had insufficient control of the various working flows, which
727 considerably affected component quality and delivery schedule. Although the components
728 were produced in a controlled off-site environment, they may still have some defects and
729 therefore did not meet the quality requirement. Some components may have been damaged as
730 a result of a large inventory and unnecessary movements due to poor layout management in
731 the factory. The defects and damages caused by the poor control of working flows bring
732 about the re-production of components, which demands extra time and money of the
733 manufacturer and delayed delivery of components. It was also observed that the case study
734 project mistakenly took delivery of components from the factory as confirmed in Pheng and
735 Chuan's (2001) work, which significantly affected installation implementation. Although all

736 the components had a serial number marked on the surface to show their identity information,
737 workers often made mistakes by marking wrong serial numbers or making the label
738 ambiguous, which impeded component identification during installation.

739 In addition, due to the complex cross-border supply chain, damage occurred to
740 components during transportation, which caused a delay to the schedule. However, it was
741 problems resulting from poor control of the working flows in the upstream production and the
742 downstream assembly phases that affected the supply chain operation the most.

743

744 **Conclusion**

745 As an alternative to traditional construction, prefabrication has gained worldwide
746 attention because of its technological benefits. Many countries and regions therefore have
747 established large-scale PBPs. The SCM for such PBPs plays an important role in enhancing
748 successful delivery. However, the multiple processes and stakeholders involved make SCM
749 for PBPs a complex task. Before any measures could be developed to address the problems in
750 the supply chains of PBPs, it is important to fully understand the actual situation of SCM for
751 PBPs.

752 The supply chains of PBPs in Hong Kong are relatively more complex because of the
753 cross-border transportation process. This study investigated the real-time status of a supply
754 chain for a PBP in Hong Kong by tracing precast components across the production, logistics,
755 and on-site assembly processes. Automated collection technologies were adopted to obtain
756 real-time data of precast façades across the supply chain. The findings show that limited

757 considerations of resource planning, significant assembly delay, overproduction, excessive
758 inventory, and long lead time were serious problems which produced considerable
759 non-value-adding waste in the supply chain and led to cost overruns and schedule delays. The
760 root causes of the problems include poor supply chain planning, poor communication
761 between stakeholders, and poor control of working flows.

762 This is the first study to reveal the actual situation of SCM for PBPs using empirical data
763 from an entire supply chain. The paper provides an in-depth understanding of the problems
764 and their root causes associated with SCM for PBPs, which will help stakeholders to manage
765 supply chains for PBPs more efficiently and effectively.

766

767 **Acknowledgement**

768 The authors appreciate the financial support of Public Policy Research Funding Scheme of
769 Hong Kong from the Policy Innovation and Co-ordination Office of the Government of the
770 Hong Kong Special Administrative Region (Project No. 2017.A6.107.18B) and China
771 “Thirteenth Five-Year” Plan National Key Research and Development Program” (Project No.
772 2016YFC0701601). This study is also sponsored by Shanghai Pujiang Program (Project No.
773 17PJC061), the Fundamental Research Funds for the Central Universities (Project No.
774 17JCYA08), and the National Natural Science Foundation of China (Grant No. 71801159).

775

776 **References**

777 Adebajo, D., Teh, P. L., and Ahmed, P. K. (2018). “The impact of supply chain

778 relationships and integration on innovative capabilities and manufacturing performance:
779 the perspective of rapidly developing countries.” *Int. J. Prod. Res.* 56(4), 1708–1721.

780 Altaf, M. S., Bouferguene, A., Liu, H., Al-Hussein, M., and Yu, H. (2018). “Integrated
781 production planning and control system for a panelized home prefabrication facility
782 using simulation and RFID.” *Autom. Constr.* 85(February 2017), 369–383.

783 Ansah, R. H., Sorooshian, S., and Mustafa, S. Bin. (2016). “Lean construction: An effective
784 approach for project management.” *ARN J. Eng. Appl. Sci.* 1607–1612.

785 Arashpour, M., Bai, Y., Aranda-mena, G., Bab-Hadiashar, A., Hosseini, R., and Kalutara, P.
786 (2017). “Optimizing decisions in advanced manufacturing of prefabricated products:
787 Theorizing supply chain configurations in off-site construction.” *Autom. Constr.*
788 84(September), 146–153.

789 Arashpour, M., Heidarpour, A., Akbar Nezhad, A., Hosseinifard, Z., Chileshe, N., and
790 Hosseini, R. (2019). “Performance-based control of variability and tolerance in off-site
791 manufacture and assembly: optimization of penalty on poor production quality.” *Constr.*
792 *Manag. Econ.* Routledge, 0(0), 1–13.

793 Arashpour, M., Wakefield, R., Abbasi, B., Lee, E. W. M., and Minas, J. (2016). “Off-site
794 construction optimization: Sequencing multiple job classes with time constraints.”
795 *Autom. Constr.* 71(Part 2), 262–270.

796 Arashpour, M., Wakefield, R., Blismas, N., and Maqsood, T. (2015). “Autonomous
797 production tracking for augmenting output in off-site construction.” *Autom. Constr.* 53,
798 13–21.

799 Badi, S., and Murtagh, N. (2019). “Green supply chain management in construction: A
800 systematic literature review and future research agenda.” *J. Clean. Prod.* 223, 312–322.

801 Balasubramanian, S., and Shukla, V. (2018). “Environmental supply chain management in
802 the construction sector: theoretical underpinnings.” *Int. J. Logist. Res. Appl.* 0(0), 1–27.

803 Beach, R., Webster, M., and Campbell, K. M. (2005). “An evaluation of partnership
804 development in the construction industry.” *Int. J. Proj. Manag.* 23(8), 611–621.

805 Benjaoran, V., and Dawood, N. (2006). “Intelligence approach to production planning system

806 for bespoke precast concrete products.” *Autom. Constr.* 15(6), 737–745.

807 Blismas, N. G., Pendlebury, M., Gibb, A., and Pasquire, C. (2005). “Constraints to the Use of
808 Off-site Production on Construction Projects.” *Archit. Eng. Des. Manag.* 1(3), 153–162.

809 Böhle, F., Heidling, E., and Schoper, Y. (2016). “A new orientation to deal with uncertainty
810 in projects.” *Int. J. Proj. Manag.* 34(7), 1384–1392.

811 Brandenburg, M. (2015). “Low carbon supply chain configuration for a new product - A goal
812 programming approach.” *Int. J. Prod. Res.* 53(21), 6588–6610.

813 Chan, D. W. M., and Chan, A. P. C. (2002). “Public Housing Construction in Hong Kong: A
814 Review of its Design and Construction Innovations.” *Archit. Sci. Rev.* 45(4), 349–359.

815 Charmaz, K. (1995). “Between positivism and postmodernism: Implications for methods.”
816 *Stud. Symb. Interact.* 17, 42–72.

817 CIDB. (2015). “Construction Industry Transformation Plan (CITP) 2016-2020.”

818 Cooper, M. C., Lambert, D. M., and Pagh, J. D. (1997). “Supply Chain Management: More
819 Than a New Name for Logistics.” *Int. J. Logist. Manag.*, 8(1), 1–14.

820 Costa, F., Denis Granja, A., Fregola, A., Picchi, F., and Portioli Staudacher, A. (2019).
821 “Understanding Relative Importance of Barriers to Improving the Customer–Supplier
822 Relationship within Construction Supply Chains Using DEMATEL Technique.” *J.*
823 *Manag. Eng.* 35(3), 04019002.

824 Cox, J. F., Blackstone, J. H., and Spencer, M. S. (1995). *APICS Dictionary, 8th ed., American*
825 *Production and Inventory Control Society*. Falls Church, VA.

826 Doran, D., and Giannakis, M. (2011). “An examination of a modular supply chain: a
827 construction sector perspective.” *Supply Chain Manag. An Int. J.* 16(4), 260–270.

828 Ergen, E., Akinci, B., and Sacks, R. (2007). “Tracking and locating components in a precast
829 storage yard utilizing radio frequency identification technology and GPS.” *Autom.*
830 *Constr.* 16, 354–367.

831 Eriksson, P. E. (2015). “Partnering in engineering projects: Four dimensions of supply chain
832 integration.” *J. Purch. Supply Manag.* 21(1), 38–50.

833 Fard, M. M., Terouhid, S. A., Kibert, C. J., and Hakim, H. (2017). “Safety concerns related to

834 modular/prefabricated building construction.” *Int. J. Inj. Contr. Saf. Promot.* 24(1), 10–
835 23.

836 Fellows, R., and Liu, A. (2015). *Research Methods for Construction*. John Wiley & Sons.

837 Fernie, S., and Thorpe, A. (2007). “Exploring change in construction: supply chain
838 management.” *Eng. Constr. Archit. Manag.* 14(4), 319–333.

839 Flyvbjerg, B. (2006). “Five Misunderstandings About Case-Study Research.” *Qual. Inq.*
840 12(2), 219–245.

841 Forsman, S., Björngrim, N., Bystedt, A., Laitila, L., Bomark, P., and Öhman, M. (2012).
842 “Need for innovation in supplying engineer-to-order joinery products to construction: A
843 case study in Sweden.” *Constr. Innov. Information, Process. Manag.* 12(4), 464–491.

844 Gann, D. M. (1996). “Construction as a manufacturing process? Similarities and differences
845 between industrialized housing and car production in Japan.” *Constr. Manag. Econ.*
846 14(5), 437–450.

847 Gibb, A. G. F. (2001). “Standardization and pre-assembly- distinguishing myth from reality
848 using case study research.” *Constr. Manag. Econ.* 19(3), 307–315.

849 Gosling, J., Pero, M., Schoenwitz, M., Towill, D., and Cigolini, R. (2016). “Defining and
850 Categorizing Modules in Building Projects: An International Perspective.” *J. Constr.*
851 *Eng. Manag.* 142(11), 04016062.

852 Hall, D. M., Algiers, A., and Levitt, R. E. (2018). “Identifying the Role of Supply Chain
853 Integration Practices in the Adoption of Systemic Innovations.” *J. Manag. Eng.* 34(6),
854 04018030.

855 Hatmoko, J. U. D., and Scott, S. (2010). “Simulating the impact of supply chain management
856 practice on the performance of medium-sized building projects.” *Constr. Manag. Econ.*
857 28(1), 35–49.

858 HKHA. (2016). “Hong Kong Housing Authority Annual Report 2015/2016.”

859 Hong, J., Shen, G. Q., Mao, C., Li, Z., and Li, K. (2016). “Life-cycle energy analysis of
860 prefabricated building components: An input-output-based hybrid model.” *J. Clean.*
861 *Prod.* 112, 2198–2207.

862 Huang, S. H., Sheoran, S. K., and Keskar, H. (2005). "Computer-assisted supply chain
863 configuration based on supply chain operations reference (SCOR) model." *Comput. Ind.
864 Eng.* 48(2), 377–394.

865 Hwang, B. G., Shan, M., and Looi, K. Y. (2018). "Key constraints and mitigation strategies
866 for prefabricated prefinished volumetric construction." *J. Clean. Prod.* 183, 183–193.

867 Ingrao, C., Lo Giudice, A., Mbohwa, C., and Clasadonte, M. T. (2014). "Life cycle inventory
868 analysis of a precast reinforced concrete shed for goods storage." *J. Clean. Prod.* 79,
869 152–167.

870 Isatto, E. L., Azambuja, M., and Formoso, C. T. (2015). "The Role of Commitments in the
871 Management of Construction Make-to-Order Supply Chains." *J. Manag. Eng.*, 31(4),
872 04014053.

873 Jaillon, L., and Poon, C. S. (2009). "The evolution of prefabricated residential building
874 systems in Hong Kong: A review of the public and the private sector." *Autom. Constr.*
875 18(3), 239–248.

876 Jaillon, L., and Poon, C. (2010). "Design issues of using prefabrication in Hong Kong
877 building construction." *Constr. Manag. Econ.* 28(10), 1025–1042.

878 Jaillon, L., and Poon, C. S. (2014). "Life cycle design and prefabrication in buildings: A
879 review and case studies in Hong Kong." *Autom. Constr.* 39, 195–202.

880 Jaśkowski, P., Sobotka, A., and Czarnigowska, A. (2018). "Decision model for planning
881 material supply channels in construction." *Autom. Constr.* 90(February), 235–242.

882 Jeong, J., Hong, T., Ji, C., Kim, J., Lee, M., Jeong, K., and Lee, S. (2017). "An integrated
883 evaluation of productivity, cost and CO₂ emission between prefabricated and
884 conventional columns." *J. Clean. Prod.* 142(November 2016), 2393–2406.

885 Ju, Q., Ding, L., and Skibniewski, M. J. (2017). "Optimization strategies to eliminate
886 interface conflicts in complex supply chains of construction projects." *J. Civ. Eng.
887 Manag.* 23(6), 712–726.

888 Jung, J. Y., Blau, G., Pekny, J. F., Reklaitis, G. V., and Eversdyk, D. (2004). "A simulation
889 based optimization approach to supply chain management under demand uncertainty."

890 *Comput. Chem. Eng.* 28(10), 2087–2106.

891 Kerzner, H. (2017). *Project management: a systems approach to planning, scheduling, and*
892 *controlling*. John Wiley & Sons, New Jersey.

893 Khajavi, S. H., Partanen, J., and Holmström, J. (2014). “Additive manufacturing in the spare
894 parts supply chain.” *Comput. Ind.* 65(1), 50–63.

895 Kim, S. Y., and Nguyen, V. T. (2018a). “An AHP Framework for Evaluating Construction
896 Supply Chain Relationships.” *KSCE J. Civ. Eng.* 22(5), 1544–1556.

897 Kim, S. Y., and Nguyen, V. T. (2018b). “A Structural model for the impact of supply chain
898 relationship traits on project performance in construction.” *Prod. Plan. Control* 29(2),
899 170–183.

900 Koolwijk, J. S. J., van Oel, C. J., Wamelink, J. W. F., and Vrijhoef, R. (2018). “Collaboration
901 and Integration in Project-Based Supply Chains in the Construction Industry.” *J. Manag.*
902 *Eng.*, 34(3), 04018001.

903 Koskela, L. (2003). “Is structural change the primary solution to the problems of
904 construction?” *Build. Res. Inf.* 31(2), 85–96.

905 Lambert, D. M., Cooper, M. C., and Pagh, J. D. (1998). “Supply Chain Management:
906 Implementation Issues and Research Opportunities.” *Int. J. Logist. Manag.* 9(2), 1–20.

907 Lewis, P., and Cooke, G. (2013). “Developing a lean measurement system to enhance process
908 improvement.” *Int. J. Metrol. Qual. Eng.* 4(3), 145–151.

909 Li, C. Z., Hong, J., Fan, C., Xu, X., and Shen, G. Q. (2017a). “Schedule delay analysis of
910 prefabricated housing production: A hybrid dynamic approach.” *J. Clean. Prod.* 1–13.

911 Li, C. Z., Hong, J., Xue, F., Shen, G. Q., Xu, X., and Mok, M. K. (2016). “Schedule risks in
912 prefabrication housing production in Hong Kong: a social network analysis.” *J. Clean.*
913 *Prod.* 134, 482–494.

914 Li, C. Z., Shen, G. Q., Xu, X., Xue, F., Sommer, L., and Luo, L. (2017b). “Schedule risk
915 modeling in prefabrication housing production.” *J. Clean. Prod.* 153, 692–706.

916 Li, C. Z., Xu, X., Shen, G. Q., Fan, C., Li, X., and Hong, J. (2018a). “A model for simulating
917 schedule risks in prefabrication housing production: A case study of six-day cycle

918 assembly activities in Hong Kong.” *J. Clean. Prod.* 185, 366–381.

919 Li, C. Z., Xue, F., Li, X., Hong, J., and Shen, G. Q. (2018b). “An Internet of Things-enabled
920 BIM platform for on-site assembly services in prefabricated construction.” *Autom.*
921 *Constr.* 89(February), 146–161.

922 Li, C. Z., Zhong, R. Y., Xue, F., Xu, G., Chen, K., Huang, G. G., and Shen, G. Q. (2017c).
923 “Integrating RFID and BIM technologies for mitigating risks and improving schedule
924 performance of prefabricated house construction.” *J. Clean. Prod.* 165, 1048–1062.

925 Li, L., Li, Z., Li, X., and Wu, G. (2019). “A review of global lean construction during the
926 past two decades: analysis and visualization.” *Eng. Constr. Archit. Manag.*

927 Li, S. H. A., Tserng, H. P., Yin, S. Y. L., and Hsu, C. W. (2010). “A production modeling
928 with genetic algorithms for a stationary pre-cast supply chain.” *Expert Syst. Appl.* 37(12),
929 8406–8416.

930 Li, X., Shen, G. Q., Wu, P., Fan, H., Wu, H., and Teng, Y. (2018b). “RBL-PHP: Simulation
931 of Lean Construction and Information Technologies for Prefabrication Housing
932 Production.” *J. Manag. Eng.* 34(2), 04017053.

933 Lin, L. H., Chen, L. C., and Hsiao, Y. C. (2011). “A note on a study of an integrated
934 inventory with controllable lead time.” *Int. J. Prod. Res.* 49(15), 4727–4733.

935 Liu, J., and Lu, M. (2018). “Constraint Programming Approach to Optimizing Project
936 Schedules under Material Logistics and Crew Availability Constraints.” *J. Constr. Eng.*
937 *Manag.* 144(7), 04018049.

938 Liu, K., Su, Y., and Zhang, S. (2018). “Evaluating supplier management maturity in
939 prefabricated construction project-survey analysis in China.” *Sustain.* 10(9), 1–21.

940 London, K., and Pablo, Z. (2017). “An actor–network theory approach to developing an
941 expanded conceptualization of collaboration in industrialized building housing
942 construction.” *Constr. Manag. Econ.* 35(8–9), 553–577.

943 Lu, W., Huang, G. Q., and Li, H. (2011). “Scenarios for applying RFID technology in
944 construction project management.” *Autom. Constr.* 20(2), 101–106.

945 Luo, L., Mao, C., Shen, L., and Li, Z. (2015). “Risk factors affecting practitioners’ attitudes

946 toward the implementation of an industrialized building system: A case study from
 947 China.” *Eng. Constr. Archit. Manag.* 22(6), 622–643.

948 Luo, L., Shen, G. Q., Xu, G., Liu, Y., and Wang, Y. (2018). “Stakeholder-associated Supply
 949 Chain Risks and Their Interactions in a Prefabricated Building Project: A Case Study in
 950 Hong Kong.” *J. Manag. Eng.* in Press.

951 Meng, X. (2019). “Lean management in the context of construction supply chains.” *Int. J.*
 952 *Prod. Res.*

953 Meng, X., Sun, M., and Jones, M. (2011). “Maturity Model for Supply Chain Relationships
 954 in Construction.” *J. Manag. Eng.* 27(2), 97–105.

955 Min, J. U., and Bjornsson, H. C. (2008). “Agent-Based Construction Supply Chain Simulator
 956 (CS2) for Measuring the Value of Real-Time Information Sharing in Construction.” *J.*
 957 *Manag. Eng.*, 24(4), 245–254.

958 MOHURD. (2016). *13th Five-Year Plan for the Construction Industry.*

959 Minner, S. (2003). “Multiple-supplier inventory models in supply chain management: A
 960 review.” *Int. J. Prod. Econ.* 81–82, 265–279.

961 Moon, S., Xu, S., Hou, L., Wu, C., Wang, X., and Tam, V. W. Y. (2018). “RFID-Aided
 962 Tracking System to Improve Work Efficiency of Scaffold Supplier: Stock Management
 963 in Australasian Supply Chain.” *J. Constr. Eng. Manag.* 144(2), 04017115.

964 Moon, S., Zekavat, P. R., and Bernold, L. E. (2015). “Dynamic Control of Construction
 965 Supply Chain to Improve Labor Performance.” *J. Constr. Eng. Manag.* 141(6),
 966 05015002.

967 Moon, S., Zekavat, P. R., and Bernold, L. E. (2017). “Dynamic Quality Control of Process
 968 Resource to Improve Concrete Supply Chain.” *J. Constr. Eng. Manag.* 143(5),
 969 04016130.

970 Nahmens, I., and Mullens, M. a. (2011). “Lean Homebuilding: Lessons Learned from a
 971 Precast Concrete Panelizer.” *J. Archit. Eng.* 17(4), 155–161.

972 Nawi, M. N. M., Lee, A., and Nor, K. M. (2011). “Barriers to Implementation of the
 973 Industrialised Building System (IBS) in Malaysia.” *Built Hum. Environ. Rev.* 4, 22–35.

- 974 Niu, Y., Lu, W., Liu, D., Chen, K., Anumba, C., and Huang, G. G. (2017). “An SCO-Enabled
975 Logistics and Supply Chain–Management System in Construction.” *J. Constr. Eng.
976 Manag.* 143(3), 04016103.
- 977 Ohno, T. (1988). “Toyota Production System.” Productivity Press, New York.
- 978 Pan, N.-H., Lee, M.-L., and Chen, S.-Q. (2011). “Construction Material Supply Chain
979 Process Analysis and Optimization.” *J. Civ. Eng. Manag.* 17(3), 357–370.
- 980 Papadonikolaki, E., Vrijhoef, R., and Wamelink, H. (2016). “The interdependences of BIM
981 and supply chain partnering: empirical explorations.” *Archit. Eng. Des. Manag.* 12(6),
982 476–494.
- 983 Pettigrew, A. M. (1990). “Longitudinal Field Research on Change: Theory and Practice.”
984 *Organ. Sci.* 1(3), 267–292.
- 985 Pheng, L. S., and Chuan, C. J. (2001). “Just-in-time management of precast concrete
986 components.” *J. Constr. Eng. Manag.* 127(6), 494–501.
- 987 Pozin, M. A. A., Nawi, M. N. M., and Romle, A. R. (2016). “Effectiveness of virtual team for
988 improving communication breakdown in IBS project delivery process.” *Int. J. Supply
989 Chain Manag.* 5(4), 121–130.
- 990 Project Management Institute. (2012). *A guide to the project management body of knowledge*
991 *(PMBOK® guide)*. Project Management Institute.
- 992 Qi, B., Chen, K., and Costin, A. (2018). “RFID and BIM-Enabled Prefabricated Component
993 Management System in Prefabricated Housing Production.” *Construction Research
994 Congress*, 591–601.
- 995 Saad, M., Jones, M., and James, P. (2002). “A review of the progress towards the adoption of
996 supply chain management (SCM) relationships in construction.” *Eur. J. Purch. Supply
997 Manag.* 8(3), 173–183.
- 998 Sabri, Y., Micheli, G. J. L., and Nuur, C. (2018). “Exploring the impact of innovation
999 implementation on supply chain configuration.” *J. Eng. Technol. Manag. - JET-M*
1000 49(December 2016), 60–75.
- 1001 Sahin, O., Miller, D., and Mohamed, S. (2018). “Value-based modelling: an Australian case

1002 of off-site manufactured buildings.” *Int. J. Constr. Manag.* 18(1), 34–52.

1003 Said, H. (2015). “Prefabrication Best Practices and Improvement Opportunities for Electrical
1004 Construction.” *J. Constr. Eng. Manag.* 141(12), 04015045.

1005 Shi, Q., Ding, X., Zuo, J., and Zillante, G. (2016). “Mobile Internet based construction supply
1006 chain management: A critical review.” *Autom. Constr.* 72, 143–154.

1007 Stamatiou, D. R. I., Kirytopoulos, K. A., Ponis, S. T., Gayialis, S., and Tatsiopoulos, I.
1008 (2018). “A process reference model for claims management in construction supply
1009 chains: the contractors’ perspective.” *Int. J. Constr. Manag.* 3599, 1–19.

1010 Tam, V. W. Y., Fung, I. W. H., Sing, M. C. P., and Ogunlana, S. O. (2014). “Best practice of
1011 prefabrication implementation in the Hong Kong public and private sectors.” *J. Clean.
1012 Prod.* 109(2015), 216–231.

1013 Tatum, C. B., Vanegas, J. A., and Williams, J. M. (1987). “Constructability improvement
1014 using prefabrication, preassembly, and modularization.” Bureau of Engineering
1015 Research, University of Texas at Austin.

1016 Thomé, A. M. T., Scavarda, L. F., Scavarda, A., and Thomé, F. E. S. de S. (2016).
1017 “Similarities and contrasts of complexity, uncertainty, risks, and resilience in supply
1018 chains and temporary multi-organization projects.” *Int. J. Proj. Manag.* 34(7), 1328–
1019 1346.

1020 Tsay, A. A. (2008). “The Quantity Flexibility Contract and Supplier-Customer Incentives.”
1021 *Manage. Sci.* 45(10), 1339–1358.

1022 Tserng, H. P., Yin, S. Y. L., and Li, S. (2006). “Developing a Resource Supply Chain
1023 Planning System for Construction Projects.” *J. Constr. Eng. Manag.* 132(4), 393–407.

1024 Vallet-Bellmunt, T., Martínez-Fernaández, M. T., and Capó-Vicedo, J. (2011). “Supply
1025 chain management: A multidisciplinary content analysis of vertical relations between
1026 companies, 1997-2006.” *Ind. Mark. Manag.* 40(8), 1347–1367.

1027 Varsei, M., and Polyakovskiy, S. (2017). “Sustainable supply chain network design: A case
1028 of the wine industry in Australia.” *Omega (United Kingdom)* 66, 236–247.

1029 Vrijhoef, R., and Koskela, L. (2000). “The four roles of supply chain management in

- 1030 construction.” *Eur. J. Purch. Supply Manag.* 6(3–4), 169–178.
- 1031 Wang, D., Liu, G., Li, K., Wang, T., Shrestha, A., Martek, I., and Tao, X. (2018). “Layout
1032 Optimization Model for the Production Planning of Precast Concrete Building
1033 Components.” *Sustainability*, 10(6), 1807.
- 1034 Wang, M., Altaf, M. S., Al-Hussein, M., and Ma, Y. (2018). “Framework for an IoT-based
1035 shop floor material management system for panelized homebuilding.” *Int. J. Constr.*
1036 *Manag.* 0(0), 1–16.
- 1037 Wang, X., Chong, H.-Y., and Kwak, Y. H. (2017). “Supply Chain Management in
1038 Megaprojects.” *J. Manag. Eng.* 33(4), 02017001.
- 1039 Wang, Z., and Hu, H. (2017). “Improved Precast Production–Scheduling Model Considering
1040 the Whole Supply Chain.” *J. Comput. Civ. Eng.* 31(4), 04017013.
- 1041 Wang, Z., Hu, H., Gong, J., Ma, X., and Xiong, W. (2019). “Precast supply chain
1042 management in off-site construction: A critical literature review.” *J. Clean. Prod.* 232,
1043 1204–1217.
- 1044 Wu, G., Zhao, X., and Zuo, J. (2017). “Relationship between Project’s Added Value and the
1045 Trust–Conflict Interaction among Project Teams.” *J. Manag. Eng.* 33(4), 04017011.
- 1046 Wu, P., and Low, S. P. (2012). “Lean Management and Low Carbon Emissions in Precast
1047 Concrete Factories in Singapore.” *J. Archit. Eng.* 18(2), 176–186.
- 1048 Wu, P., and Low, S. P. (2014). “Barriers to achieving green precast concrete stock
1049 management – a survey of current stock management practices in Singapore.” *Int. J.*
1050 *Constr. Manag.* 14(2), 78–89.
- 1051 Wu, P., Low, S. P., and Jin, X. (2014). “Identification of non-value adding activities in
1052 precast concrete production to achieve low-carbon production.” *Resour. Conserv. Recycl.*
1053 81(November), 60–70.
- 1054 Xu, G., Li, M., Chen, C.-H., and Wei, Y. (2018). “Cloud asset-enabled integrated IoT
1055 platform for lean prefabricated construction.” *Autom. Constr.* 93(September 2017), 123–
1056 134.
- 1057 Xue, X., Shen, Q., and Ren, Z. (2010). “Critical Review of Collaborative Working in

1058 Construction Projects: Business environment and human behaviours.” *J. Manag. Eng.*,
1059 26(4), 196–208.

1060 Xue, X., Wang, Y., Shen, Q., and Yu, X. (2007). “Coordination mechanisms for construction
1061 supply chain management in the Internet environment.” *Int. J. Proj. Manag.* 25(2), 150–
1062 157.

1063 Yin, S. Y. L., Tserng, H. P., Wang, J. C., and Tsai, S. C. (2009). “Developing a precast
1064 production management system using RFID technology.” *Autom. Constr.* 18(5), 677–
1065 691.

1066 Zekavat, P. R., Moon, S., and Bernold, L. E. (2015). “Holonc Construction Management:
1067 Unified Framework for ICT-Supported Process Control.” *J. Manag. Eng.* 31(1),
1068 A4014008.

1069 Zhai, X., K. Tiong, R., Bjornsson, H., and H. Chua, D. (2006). “A Simulation-Ga Based
1070 Model for Production Planning in Precast Plant.” *Proceedings of the 2006 Winter
1071 Simulation Conference*, IEEE, 1796–1803.

1072 Zhai, Y., Zhong, R. Y., Li, Z., and Huang, G. (2016). “Production lead-time hedging and
1073 coordination in prefabricated construction supply chain management.” *Int. J. Prod. Res.*
1074 7543(October), 1–19.

1075 Zhang, W., Lee, M. W., Jaillon, L., and Poon, C. S. (2018). “The hindrance to using
1076 prefabrication in Hong Kong’s building industry.” *J. Clean. Prod.* 204(2018), 70–81.

1077 Zhong, R. Y., Dai, Q. Y., Qu, T., Hu, G. J., and Huang, G. Q. (2013). “RFID-enabled
1078 real-time manufacturing execution system for mass-customization production.” *Robot.
1079 Comput. Integr. Manuf.* 29(2), 283–292.

1080 Zhong, R. Y., Peng, Y., Xue, F., Fang, J., Zou, W., Luo, H., Thomas Ng, S., Lu, W., Shen, G.
1081 Q. P., and Huang, G. Q. (2017). “Prefabricated construction enabled by the
1082 Internet-of-Things.” *Autom. Constr.* 76, 59–70.

1083 Zhu, X., Mukhopadhyay, S. K., and Kurata, H. (2012). “A review of RFID technology and its
1084 managerial applications in different industries.” *J. Eng. Technol. Manag. - JET-M* 29(1),
1085 152–167.

