This is the Pre-Published Version. The following publication submission Wuni, I.Y. and Shen, G.Q. (2020), "Stakeholder management in prefabricated prefinished volumetric construction projects: benchmarking the key result areas", Built Environment Project and Asset Management, Vol. 10 No. 3, pp. 407-421 is published by Emerald and is available at https://dx.doi.org/10.1108/BEPAM-02-2020-0025

#### Stakeholder management in prefabricated prefinished volumetric 1 construction projects: Benchmarking the key result areas 2 3 Ibrahim Yahaya Wuni<sup>a\*</sup>, Geoffrey Qiping Shen<sup>a</sup> 4 5 <sup>a</sup> Department of Building and Real Estate, The Hong Kong Polytechnic University, 11 Yuk Rd, Hong Hum, Kowloon, Hong Kong 6 7 8 Abstract 9 **Purpose** – Prefabricated prefinished volumetric construction (PPVC) projects are industrialized building systems that are co-created. Thus, effective management of the involved stakeholders is 10 required to ensure project success. However, knowledge of how best to manage the diverse 11 12 stakeholders in PPVC projects is limited. This research identified and prioritized the success factors or key result areas (KRAs) for the effective stakeholder management (SM) in PPVC 13 14 projects. 15 **Design/methodology/approach** – A quantitative research design was implemented involving a 16 literature review, and structured questionnaire survey with international PPVC experts. The 17 research identified and statistically analysed 12 KRAs for SM in PPVC projects. 18 **Findings** – Analysis showed that the top three KRAs for SM in PPVC projects include: effective 19 working collaboration, communication and information sharing among participants; effective 20 coordination of the PPVC supply chain segments; and early involvement of relevant stakeholders 21 in the PPVC project. A factor analysis clustered the 12 KRAs into stakeholder analysis and early involvement, effective communication and information sharing, and stakeholder interest 22 23 integration and conflict management. 24 **Practical implications** – The paper identified and prioritized the KRAs required for the effective 25 SM in PPVC projects. To practitioners, the results may serve as decision support on the key 26 areas to focus to ensure effective stakeholder management in PPVC projects and may guide the 27 efficient allocation of limited resources. 28 **Originality/value** – This research constitutes the first exclusive attempt at identifying and 29 benchmarking the generic KRAs required for effective SM in PPVC projects and contributes to 30 the stakeholder management body of knowledge in industrialized construction. 31 **Keywords**: benchmarking; key result areas; off-site manufacturing; prefabricated prefinished 32 volumetric construction; project team; stakeholder management 33 Manuscript type: Research paper Please Cite As: Wuni, I.Y. and Shen, G.Q. (2020), "Stakeholder management in prefabricated

prefinished volumetric construction projects: benchmarking the key result areas", Built Environment Project and Asset Management, Vol. 10 No. 3, pp. 407–421.

#### 34 Introduction

35 One major disruption in the construction industry is the transition towards off-site manufacturing 36 (OSM); a construction business model whereby building components are manufactured in a 37 specialized off-site factory and subsequently transported to a job site for final assembly and 38 installation (Blismas, 2007; Goodier et al., 2019). Arguably, wider adoption and implementation 39 of OSM could transform the 'construction industry' into a 'production industry' (Linner and 40 Bock, 2012). Prefabricated prefinished volumetric construction (PPVC) constitutes a typical 41 OSM technique whereby value-added volumetric building components, usually completed with 42 finishes, fixtures and fittings are manufactured in an off-site factory based on an accredited 43 fabrication method and then transported to a construction site and systematically installed to 44 generate industrialized building systems (Building and Construction Authority, 2017; Wuni and 45 Shen, 2019a). The basic delivery chain of PPVC involves module design, engineering, 46 production, transportation, and on-site assembly (Wuni et al., 2019). These stages are associated 47 with multidisciplinary stakeholders with their unique needs, requirements, value systems, and 48 goals (Luo et al., 2019; Wuni and Shen, 2019b).

49 A successful PPVC project is a function of co-creation, requiring the expertise and 50 contribution of many players. According to Sanvido et al. (1992), a successful construction 51 project is one that realizes planned objectives and meets the expectations of stakeholders. 52 Freeman (2007) indicated that the overall goal of project management is to create value for 53 stakeholders. Thus, meeting the needs, expectations and satisfaction of stakeholders represent a 54 significant component of construction project management (Mbachu and Nkado, 2006). Failure 55 to effectively identify and manage the needs, concerns, power, and interests of stakeholder in the 56 a construction project constitutes a major source of controversy, conflicts, delays, and sometimes 57 abandonment of a project (Olander and Landin, 2005). For this reason, effective stakeholder 58 management is a key result area (KRA) for construction project success (Newcombe, 2003). The 59 most important role of stakeholder management (SM) in PPVC projects is the creation of a good 60 working environment, condition and arrangement which encourages stakeholders to maintain 61 their level of predictability, power, interest, urgency, legitimacy, proximity and network to 62 ensure success implementation of the project (Newcombe, 2003; Wuni and Shen, 2019b).

63 The factors which predicate success of SM in traditional construction projects are not directly 64 applicable to PPVC projects because of their significant differences. First, PPVC requires early 65 and upfront commitment to realize full benefits (Murtaza et al., 1993). This is because, unlike traditional projects, not all designs are suitable for PPVC implementation. The early commitment 66 67 further requires early collaboration of key players. Second, unlike traditional projects, the design 68 of PPVC projects draws on manufacturing principles within the framework of design for 69 manufacture and assembly (Hwang et al., 2018). This eases the efficiency of the factory 70 production and onsite assembly of the modules. Third, the delivery chain of PPVC involves the 71 fragmented stages of module design, engineering, production, transportation, buffer or storage 72 and onsite assembly (Wuni et al., 2020). The carriage and haulage of large modules in PPVC 73 projects require coordination between the logistic companies and highway authorities within the 74 stakeholder management framework. In most countries, the supply chain is incomplete (Wuni 75 and Shen, 2020), requiring the extensive cross-border coordination of stakeholders. Fourth, 76 unlike traditional projects, PPVC demands effective coordination of both onsite and offsite work 77 packages and the associated multidisciplinary stakeholders.

78 Moreover, the relative importance of the KRAs for SM differs between PPVC and traditional 79 projects. However, knowledge of how best to manage stakeholders in PPVC projects is limited 80 (Hu, Chong, Wang, et al., 2019). As PPVC is gaining increasing attention in the architecture, 81 engineering and construction (AEC) industries, it is imperative to identify and prioritize the 82 KRAs for managing the multidisciplinary stakeholders involved in the PPVC delivery chain. 83 According to Rockart (1982), key result areas (also critical success factors) are the key few 84 management areas that require sustained attention and resources commitment to ensure success in a project or organization. This research identified and prioritized the KRAs for SM in PPVC 85 86 projects. Thus, the research outcomes provide valuable insight into how best to manage 87 stakeholders to improve the success of PPVC projects.

#### 88 Overview of PPVC and existing stakeholder management research

According to the Construction Industry Council (2018), PPVC is an innovative construction method whereby "free-standing integrated modules (usually completed with finishes, fixtures and fittings) are manufactured and assembled in a factory and then transported to a construction site for final installation". The common types of PPVC include reinforced concrete module, steel

93 frame module and a hybrid module. PPVC and OSM are implemented to improve productivity 94 (Hwang et al., 2018), reduce construction time, minimize construction costs, improves 95 predictability of cost and schedule, improve construction quality, improve the health and safety 96 of workers (Blismas et al., 2006), promote streamlined project delivery, reduce construction 97 waste (Jaillon et al., 2009), minimize carbon emissions (Mao et al., 2013) and promote 98 innovation (Wuni and Shen, 2019c). Although PPVC can be used for diverse projects, it is very 99 suitable for projects with repetitive designs and layout such as student halls, hotels, hospitals, 100 schools, mass housing, prisons, among others.

101 The PPVC delivery chain have significant similarities with those of modular construction, 102 volumetric prefabricated construction, industrialized building systems, and prefabricated 103 prefinished volumetric construction (Wuni and Shen, 2019a). Where circumstances merit, the 104 proper implementation of PPVC in a project leverages higher degree of construction project 105 quality control and improves project adaptability, productivity, safety, and sustainability 106 (Construction Industry Council, 2018). The general processes of PPVC project delivery involves 107 project design, permitting, factory production of modules, transportation of modules to site, and 108 on-site installation of modules (Building and Construction Authority, 2017). At each of these 109 stages, the PPVC project has critical relationships with various stakeholders.

110 According to Wuni et al. (2019), the distinct segments of the PPVC supply chain are 111 fragmented, complex and interdependent with each stage composed of multiple stakeholders. 112 Some studies have explored stakeholder dynamics and relationships in PPVC projects. Jeong et 113 al. (2009) developed a US-based industry specific framework explaining the relationship 114 between manufacturers and suppliers in manufactured housing construction. Similarly, Teng et 115 al. (2017) used stakeholder and industrial symbiosis theories to examine the relationship between 116 stakeholders in the industry chain of industrialized building construction in China. Luo et al. 117 (2017) examined the future roles of architects in off-site construction and conceptualized that 118 there is a potential transformation of their roles from "an architectural work mode to a building 119 product mode". London and Pablo (2017) conceptualized and developed an extended stakeholder 120 collaboration framework in industrialized building housing construction using an actor-network 121 theory approach. Liu et al. (2018) developed an assessment criteria system for evaluating the 122 supplier management maturity in prefabricated construction projects in China. Gan et al. (2018)

123 conducted a two-mode social network analysis of how stakeholder engagement could facilitate 124 success implementation of OSM techniques in China. Similarly, Xue et al. (2018) conducted a 125 social network analysis of OSM stakeholders and found positive effect of stakeholder 126 collaborative management on the cost performance of OSM techniques. Hu, Chong and Wang 127 (2019) examined the sustainability perception of OSM stakeholders in Australia. Hu, Chong, 128 Wang, et al. (2019) reviewed OSM stakeholder management studies and concluded that existing 129 studies focused on perceptions and behaviours of stakeholders in OSM adoption and stakeholder 130 management strategies.

131 The literature synthesis suggests that some studies have explored general OSM stakeholder 132 management issues, usually in the context of wider adoption from an industry scale, but no study 133 examined the success factors for SM in OSM techniques. Effectively, the success factors for SM 134 in PPVC projects can hardly be identified directly from the literature. Nevertheless, some 135 existing treatises have implicitly addressed the success factors for SM in OSM projects and 136 several studies have also addressed the success factors for SM in traditional construction 137 projects. Thus, these studies provided useful references to identify the success factors which may 138 be relevant to SM in PPVC projects. For instance, Yang et al. (2009) conducted a questionnaire 139 survey with project managers in Hong Kong and identified the top 5 KRAs for SM in 140 construction projects as managing stakeholders with social responsibilities, exploring needs and constraints of stakeholders to a project, proper and frequent communication and engagement of 141 142 stakeholders, understanding the interest areas and needs of stakeholders, and analysing conflicts 143 and coalition among stakeholders.

144 Yang et al. (2010) identified the two most important success factors for SM in construction projects to include managing stakeholders with social responsibilities and effective 145 146 communication among stakeholders. Yang et al. (2011) conducted a questionnaire survey with 147 stakeholders and corroborated the findings of Yang et al. (2009). Molwus et al. (2017) conducted 148 a questionnaire survey with practitioners in the UK and identified the top 5 KRAs for SM in 149 construction projects to include involvement of relevant project stakeholders at the inception 150 stage, understanding the project interest areas of the stakeholders, proper and frequent communication with stakeholders, managing how project decisions affect stakeholders, and 151

resolving conflicts among stakeholders. A comprehensive review of the literature provided asound basis for identifying the potential KRAs for SM in PPVC projects.

#### 154 **Research methodology**

#### 155 Identification of key result areas

156 The KRAs for SM in PPVC projects were identified through a comprehensive literature 157 review and pretesting with PPVC experts. The literature review was used to identify the tentative 158 list of KRAs for SM in PPVC projects because it is a useful approach which allows an empirical 159 study to build on existing studies and provides a theoretical underpinning for the new study. This 160 allows the findings to be discussed in the context of the existing literature. Based on the review, 161 a preliminary list of the KRAs for SM in PPVC projects was developed. The tentative list was 162 piloted with three PPVC experts from Australia, Hong Kong, and Canada. These three experts 163 were purposively sampled because of their combined academic research track records and hands-164 on experience in PPVC/OSM projects. The three countries or economies were also selected 165 because of their advancement in the PPVC or related OSM techniques. These three experts were 166 not included in the final questionnaire survey. The experts were requested to ascertain the relevance and suitability of the KRAs for SM in PPVC projects. Based on the outcome of the 167 168 expert review, some KRAs were reworded, merged, modified or deleted. Table I shows the final 169 list of KRAs which formed the basis of the questionnaire survey in the study. According to 170 Freund (1988), KRAs are few and usually ranges between 5 and 8. Thus, an evaluation of these 171 KRAs through the questionnaire survey will highlight the most important KRAs for effective SM 172 in PPVC projects.

#### 173 [Table I. Final list of KRAs for SM in PPVC projects]

#### 174 *Questionnaire design and measurement instrument*

A structured questionnaire formed the survey instrument for evaluating the identified KRAs for SM in PPVC projects. Although shrouded with subjectivity, questionnaires are widely used in construction management research to solicit quantitative data from practitioners and experts (Wuni and Shen, 2019a). Previous studies on KRAs for SM in construction projects mainly used questionnaires (Molwus et al., 2017; Yang et al., 2009, 2010). The administered questionnaire used contained two sections: section 1 solicited background information of the respondents (Table II) and section 2 was designed to measure the significance and criticality of the KRAs.
The measurement instrument used to evaluate the KRAs was a 5-point grading, where 1=least significant, 2=fairly significant, 3=significant, 4=very significant, and 5=extremely significant.

#### 184 *Sampling technique and data collection approach*

185 The research aimed to identify and establish a generic framework of the KRAs for effective SM 186 in PPVC projects. Thus, an international survey of experts was considered appropriate (Osei-187 Kyei et al., 2017). The expert approach draws on the lessons and hands-on experiences of 188 different experts from different countries to evaluate the relevance, applicability and relative 189 significance of the KRAs for SM in PPVC projects. It is immediately recognized that the relative 190 importance of the KRAs is sensitive to different project characteristics and territories. 191 Nonetheless, an expert has been used in previous studies evaluate success criteria for public-192 private partnership projects (Osei-Kyei et al., 2017) and drivers for implementing green building 193 technologies (Darko et al., 2017). Following the precedents of Osei-Kyei et al. (2017) and Darko 194 et al. (2017), a purposive sampling technique was adopted to identify the relevant PPVC experts 195 because the non-existence of a central global database for PPVC experts rendered the use of 196 random sampling impractical. The sampling framework included PPVC experts in academia and 197 industry. The academic experts were identified based on PPVC and OSM research publications 198 in high impact construction management journals whereas the industry experts were identified 199 from the databases of offsite construction councils and bodies such as modular building institute, 200 construction industry institute, among others. Overall, a total of 400 PPVC experts were 201 identified and their contact details were recorded in an MS excel file.

202 [**Table II.** Background information of the engaged experts]

203 The most feasible and economical way to solicit the opinions of the experts was through 204 online surveys (Darko et al., 2017; Osei-Kyei et al., 2017). The "Survey Monkey" platform was 205 used to generate an online version of the questionnaire and the web link was copied. 206 Personalized emails were written each of the 400 experts, inviting them to participate in the 207 survey. In each email, the link to the online questionnaire survey was attached. The experts were 208 encouraged to complete the survey within 4 weeks. After two rounds of reminders, samples of 56 209 valid responses were retrieved. Although small, such smaller sizes are characteristic of 210 international surveys. This sample size was considered adequate because it satisfied the

minimum requirement of 30 responses for the central limit theorem and exceeded the samples
sizes in similar studies such as 27 (Sachs et al., 2007) and 46 (Osei-Kyei et al., 2017).

#### 213 Methods of data analysis

214 A two-stage statistical analytical protocol was implemented on the dataset with the aid of the 215 Statistical Package for the Social Sciences (SPSS v.20). The first stage involved pretesting of the 216 dataset for reliability and distribution. The Cronbach's Alpha was computed to measure the 217 reliability of the grading scale. An Alpha value ranges between 0 and 1 with a minimum 218 acceptable value of 0.70 (Tavakol and Dennick, 2011). The analysis of the dataset generated a 219 Cronbach's Alpha of 0.787, indicating acceptable reliability and validity of the grading scale. 220 Based on Zafar et al. (2019), the Shapiro – Wilk test was conducted to ascertain the normality of 221 the dataset and the results are shown in Table III. The outcome revealed that the dataset was not 222 normally distributed. As a result, a ranked-based nonparametric statistical techniques, called the 223 Kruskal – Wallis test was used to determine whether there are statistically significant variations 224 between the responses of the experts from academia and those from industry (Zafar et al., 2019). 225 The outcome revealed that all the KRAs (except SF6) were not significant (P>.0.05) at 95% 226 confidence interval, as shown in Table III. The results indicated that there are no significant 227 variations, implying that the responses can be treated as a unified whole.

The second stage involved quantitative evaluation of the KRAs. The mean scores of the KRAs for SM in PPVC projects were computed to determine the average quantitative ranking of the KRAs. The mean score (µ<sub>i</sub>) of each KRA was computed as follows:

231 
$$\mu_i = \frac{\sum_{i=1}^n (X_i \times E_i)}{\sum_{i=1}^n (E_i)}, \quad (1 \le \mu_i \le 5)$$
 (1)

Where, X<sub>i</sub> represents a score given to each KRA by the experts, ranging from 1 to 5 (1= least significant and 5=extremely significant); and  $E_i$  represents the frequency of each rating (1 – 5) for each KRA. The mean scores formed the basis for ranking and prioritizing the KRAs.

The dataset was further tested to ascertain its suitability for factor analysis. First, the 12 factors to 56 sample size in the current study satisfied the 1:5 factor to sample size requirement for factor analysis (Lingard and Rowlinson, 2006). Second, an acceptable Cronbach's Alpha value of 0.787 indicated a good internal consistency of the grading scale and supported factor analysis (Zafar et al., 2019). Third, the Kaiser-Meyer-Olkin (KMO) Test for Sampling Adequacy

240 generated a test statistic of 0.664, which is within acceptable range (Norusis, 2008). Fourth, the 241 Bartlett's test for Sphericity was conducted to ascertain suitability of the dataset for structure 242 detection. The test generated an approximate Chi-Square value of 253.90 and a p-value less than 243 0.000, indicating the correlation matrix of the KRAs does not constitute an identity matrix. 244 Considering these outcomes, an exploratory factor analysis was conducted to explore the 245 structure of the KRAs. Drawing of Zafar et al. (2019), the research used Principal Component 246 Analysis as the factor extraction method and Varimax with Kaiser Normalization as the factor 247 rotation method. The rotation converged in 12 iterations and a generated a 3-factor solution. The 248 factor groupings are referred to as principal result areas (PRAs) and are shown in Table V.

249

#### 250 **Results of data analysis**

### 251 Frequency distribution of the KRAs for SM in PPVC projects

252 The number of times the experts assessed the KRAs based on the 5-point grading scale are 253 shown in Table III. Results of the Shapiro - Wilk test (p-values) and the Kruskal - Wallis test (p-254 values) are also shown in Table III. Aside SF12, a maximum of one expert assessed each of the 255 KRAs as 'least significant'. Majority of the experts evaluated the KRAs as either significant or 256 very significant (see Table III). This evaluation pattern suggests that the experts considered all 257 the KRAs relevant to the effective SM in PPVC projects. The Shapiro - Wilk test were 258 statistically significant (P<0.000) for all KRAs, suggesting the dataset is not normally 259 distributed. The Kruskal – Wallis test was not statistically significant (P>0.05) for all other 260 KRAs, except SF6. The p-value for SF6 in Table III is significant (p =0.015) at 95% confidence 261 level, indicating that there were significant variations in its evaluation by the experts in academia 262 and industry. Thus, it was removed and excluded from the factor analysis. This provided a sound 263 basis for treating the remaining dataset holistically.

#### 264 [Table III. Frequency scores of the KRAs for SM in PPVC Projects]

265 Mean score analysis and ranking of the KRAs for SM in PPVC projects

The mean scores of the KRAs for SM in PPVC projects were computed and shown in Table IV. It also shows the standard deviations of the responses for each success factor and their overall ranking. Based on the mean scores and standard deviations, the 5 most important KRAs for effective SM in PPVC projects include: SF1– effective working collaboration, communication and information sharing among participants (3.86), SF2– effective coordination of the PPVC
supply chain segments (3.79), SF3 – early involvement of relevant stakeholders in the PPVC
project (3.77), SF13 – extensive planning and analysis of stakeholder salience, needs,
constraints and interest areas (3.71), and SF4 – active involvement of key participants throughout
the project (3.70).

275 [Table IV. Mean Scores of the KRAs for SM in PPVC Projects]

Based on the linguistic variables assigned to the 5-point grading scale, the minimum criticality threshold is 3.00 (Zafar et al., 2019), suggesting that all the KRAs were assessed as significant to the success of SM in PPVC projects. These KRAs are all discussed in the subsequent sections of the paper.

#### 280 Factor analysis of the KRAs for SM in PPVC Projects

281 The factor analysis generated 3 PRAs, explaining about 66.63% of the total variance in the 282 success of SM in PPVC projects. Table V shows the results of the factor analysis. The 3 PRAs 283 include: PRA1 – stakeholder analysis and early involvement, PRA2 – effective communication 284 and information sharing, and PRA3 – stakeholder interest integration and conflict management. 285 The reduction of the 11 KRAs into 3 PRAs reduces the cognitive complexity associated with 286 managing the fragmented list of KRAs and provides a comprehensive framework for 287 implementing the KRAs (Ameyaw and Chan, 2015). These 3 PRAs are discussed in the next 288 section.

289 [Table V. Principal result areas for SM in PPVC Projects]

#### 290 Discussions of key findings

291 *PRA1* – stakeholder analysis and early involvement

Stakeholder analysis and early involvement comprises 4 KRAs and explains about 39.64% of the total variance in the success of SM in PPVC projects. The 4 KRAs are: (a) effective coordination of involved stakeholders in the PPVC project, (b) extensive planning and analysis of stakeholder salience, needs, constraints and interest areas, (c) early involvement of relevant stakeholders in the PPVC project, and (d) effective management of stakeholder-associated risks in the PPVC. The use of PPVC in a project requires early commitment to the approach to realize its full benefits (Blismas et al., 2006; Wuni et al., 2019). Construction stakeholder theory postulates that several stakeholders abound in construction project. Successful SM in PPVC projects also involves early identification, planning, engagement, and control of the relevant stakeholder and the risks associated with realization of their expectation from the project (Project Management Institute, 2017). Generally, SM initiates with stakeholder mapping and analysis (Freeman, 1984). Extensive planning and analysis results in the identification and determination of the relevant stakeholders in the PPVC project (Hu, Chong, Wang, et al., 2019).

305 The relevance of the involved stakeholders differs across the major stages of the PPVC 306 project. Stakeholder analysis is required to identify the relevant stakeholders at the different 307 stages of the PPVC project life cycle and their interest, motives, value systems, needs, and 308 constraints to the project (Luo et al., 2019). The outcome of such analysis provides a sound basis 309 for effective SM, starting from the earliest stages of the PPVC project life cycle. For instance, 310 the most relevant stakeholders at planning, conception and design stages of PPVC projects 311 include the architect, designer, engineers, contractor, owners/developers and fabricators (Wuni et 312 al., 2019). These multidisciplinary stakeholders have their unique roles at the design stage but 313 their effective coordination will improve the success of the early stages and subsequent stages 314 (Xue et al., 2018).

#### 315 *PRA2* – effective communication and information sharing

316 PRA2 comprises 4 KRAs for successful SM in PPVC projects, including (i) effective 317 coordination of the PPVC supply chain segments, (ii) effective working collaboration, communication and information sharing among participants, (iii) active involvement of key 318 319 participants throughout the project, and (iv) effective use of information and communication 320 technology. PRA2 explains about 14.62% of the total variance in the success of SM in PPVC 321 projects. The different stakeholders perform mutually reinforcing and complimentary roles 322 comprising decision support, production, and coordination of construction trades (Hu, Chong, 323 Wang, et al., 2019). Good working collaboration, effective communication and information 324 sharing is indispensable to the successful SM throughout the PPVC project life cycle. As 325 expected, proper and frequent communication among stakeholders constitutes one of the most 326 cited KRAs for SM in construction projects (Molwus et al., 2017; Yang et al., 2010; Yang and 327 Shen, 2015). This collaboration constitutes a necessity in PPVC projects because the decisions 328 and roles of upstream stakeholders significantly influences the roles and decisions of 329 downstream stakeholders along the PPVC supply chain (Wuni et al., 2019). For instance, the 330 dimensional and geometric tolerances specified by the design team (architect, designer, engineer) 331 are engineered and reflected in the production of the modules by the factory production team. 332 Thus, poor collaboration between these two teams could result in significant risk of cost increase 333 and disputes among the project participants. Thus, the prevailing poor shared understanding of 334 the best mechanisms for effective collaboration among the interdisciplinary stakeholders 335 engenders a significant risk to successful SM and the overall success of PPVC projects (Nadim 336 and Goulding, 2009). Effective collaboration of stakeholders along the PPVC supply chain can 337 be leveraged using information and communication technology such as building information 338 modelling (BIM). Li et al. (2017) combined BIM and radio frequency identification and 339 developed a real-time collaborative platform for knowledge exchange, information sharing and 340 active monitoring of the supply chain of prefabricated construction in Hong Kong. The use of 341 BIM could facilitate advanced supply chain arrangement to improve collaboration and 342 communication among project participants.

#### 343 *PRA3* – stakeholder interest integration and conflict management

344 This PRA comprises 3 KRAs and explains about 12.36% of the total variance in the success of 345 SM in PPVC projects. The KRAs within PRA3 include: (i) effective stakeholder conflict 346 resolutions and management, (ii) effective use of integrated project delivery method and 347 contracting, and (iii) adequate knowledge and good contractor leadership. Successful PPVC 348 projects should the expectations and requirements of the relevant stakeholders (Sanvido et al., 349 1992). However, the relevant stakeholders in PPVC projects are interdisciplinary and diverse, 350 with their unique goals, value systems, and needs along the supply chain (Luo et al., 2019; Wuni 351 et al., 2019). The varied expectations, interests and concerns of the stakeholders are often 352 competing and conflicting (Freeman, 1984). Thus, adequate experience and effective leadership 353 of the contractor, developer and project managers are required to balance the conflicting interests 354 and reconcile the expectations with the overall objectives of the PPVC project (Choi et al., 2016; 355 Wuni and Shen, 2019b). The integration of the stakeholders beyond their conflicting interests in 356 the project allows for resources pooling, deployment of complimentary capabilities, and 357 promotion of greater collaborative innovation. The integration of the varying requirements, 358 expectations and interests require stakeholder conflict resolutions and management. It takes good 359 leadership in the PPVC project to proactively identify these conflicting interest and to develop

effective measures to minimize their significant impact on the success of SM in PPVC projects(Hu, Chong, Wang, et al., 2019).

362 Although stakeholder integration is complicated in practice, one effective mechanism to promote stakeholder interests integration and conflict management in PPVC projects is the 363 364 effective use of integrated project delivery method and contracting (Tam et al., 2007; Wuni and 365 Shen, 2019b). Tam et al. (2007) expounded on the potentials of using integrated project delivery 366 methods and contracting such as the design-build procurement method to reduce conflict in 367 construction projects. Although the design-build (design-manufacture-assemble) procurement 368 method has its unique limitations, it offers the greatest advantage of unifying the design and 369 construction functions of the project to a single entity (Tam et al., 2007). The use of integrated 370 PPVC project delivery method has the advantages of: (i) early integration, coordination, and 371 collaboration among the relevant PPVC stakeholders, (ii) clear definition of the roles and 372 responsibilities of each PPVC project participant, (iii) effective coordination of off-site 373 production of modules and on-site construction trades, (iv) encourages the proactive discharge of 374 assigned roles and responsibilities, (v) promotes effective flow of information and efficient 375 allocation of resources between the PPVC project participants throughout the project life cycle; 376 and (vi) eventually encourages effective communication, trust, and commitment across interfaces 377 (Hu, Chong, Wang, et al., 2019).

#### 378 Practical implications for OSM and PPVC practitioners

379 The outcomes of the current research have useful implications for the practice and praxis of 380 OSM and PPVC projects' implementation. This research draws on rich perspectives and hands-381 on experiences of international experts and provides a generic framework for successful SM in 382 PPVC projects. First, the research constitutes the first exclusive attempt at benchmarking the 383 KRAs for SM in PPVC projects. It highlighted some best practices associated with 384 accomplishment of the KRAs and may be adopted to promote successful SM PPVC projects. Thus, it contributes to the practical management of PPVC projects and broadens the global 385 386 understanding of how best to manage stakeholders in OSM projects. Second, the research 387 prioritized the KRAs and thus delineates the key few areas that should receive sustained attention 388 and efficient allocation of resources to guarantee the successful SM in PPVC projects. Finally, 389 the factor analysis generated a framework of 3 broad management areas which are necessary for the successful SM in PPVC projects. Thus, the research has simplified and reduced the cognitivecomplexity associated with handling a set of fragmented KRAs.

#### 392 Conclusions, limitations and future research

393 The effective implementation of PPVC, together with associated supply chain arrangements 394 reduces construction time, improves project quality control, adaptability, sustainability, 395 productivity and reduces project life cycle costs. However, the implementation of PPVC projects 396 involves interdisciplinary stakeholders with conflicting interests, requirements, value systems, 397 and needs. A successful PPVC project must realize planned objectives and meet the expectations 398 of the diverse stakeholders. Yet, there is very limited research on how best to manage the 399 stakeholders associated with PPVC projects. This research identified and prioritized the 12 400 KRAs for SM in PPVC projects, drawing on international survey of experts. Based on mean 401 scores, the 5 most important KRAs for SM in PPVC projects include: effective working 402 collaboration, communication and information sharing among participants; effective 403 coordination of the PPVC supply chain segments; early involvement of relevant stakeholders in 404 the PPVC project; extensive planning and analysis of stakeholder salience, needs, constraints and 405 interest areas; and active involvement of key participants throughout the project. These highlight 406 the profound importance of planning, early commitment, communication, collaboration, and 407 supply chain coordination to the successful management of PPVC stakeholders. A structure 408 detection analysis of the KRAs generated 3 PRAs explaining about 66.63% of the total variation 409 in the success of SM in PPVC projects. The 3 PRAs include: stakeholder analysis and early 410 involvement; effective communication and information sharing; and stakeholder interest 411 integration and conflict management.

412 Although the study makes both useful theoretical and practical contributions to the OSM 413 stakeholder management body of knowledge, the study suffered the following limitations. First, 414 although adequate, the sample size was small and may compromise generalization of the results. 415 Second, the generalized analysis of the KRAs overlooked their sensitivities to different project 416 types, stages, and territories. However, such sweeping generalization is sometimes necessary to 417 promote theoretical development of the CEM research domain and to establish generic 418 framework of key management areas. Future research will increase the sample size and explore 419 the interactions of the KRAs using a structural equation model.

#### 420 **References**

- Ameyaw, E.E. and Chan, A.P.C. (2015), "Evaluation and ranking of risk factors in public-private
  partnership water supply projects in developing countries using fuzzy synthetic evaluation
  approach", *Expert Systems with Applications*, Elsevier Ltd, Vol. 42 No. 12, pp. 5102–5116.
- Blismas, N.G. (2007), Off-Site Manufacture in Australia : Current State and Future Directions,
  Brisbane, AUstralia, available at: http://www.constructioninnovation.info/images/pdfs/Publications/Industry\_publications/Off-
- 427 site\_manufacture\_in\_Australia.pdf.
- Blismas, N.G., Pasquire, C. and Gibb, A.G.F. (2006), "Benefit evaluation for off-site production
  in construction", *Construction Management and Economics*, Vol. 24 No. 2, pp. 121–130.
- Building and Construction Authority. (2017), Overview of Design for Manufacturing and
  Assembly (DFMA), Singapore.
- Choi, J.O., O'Connor, J.T. and Kim, T.W. (2016), "Recipes for Cost and Schedule Successes in
  Industrial Modular Projects: Qualitative Comparative Analysis", *Journal of Construction Engineering and Management*, Vol. 142 No. 10, p. 04016055.
- 435 Construction Industry Council. (2018), "About Modular Integrated Construction", Construction
   436 Industry Council, Hong Kong.
- 437 Darko, A., Chan, A.P.C., Owusu-Manu, D.G. and Ameyaw, E.E. (2017), "Drivers for
  438 implementing green building technologies: An international survey of experts", *Journal of*439 *Cleaner Production*, Elsevier Ltd, Vol. 145, pp. 386–394.
- Freeman, R.E. (1984), *Strategic Management: A Stakeholder Approach*, Pitman Publishing Inc.,
  London, available at:https://doi.org/10.1017/CBO9781139192675.
- 442 Freeman, R.E. (2007), "Managing for Stakeholders", SSRN Electronic Journal, pp. 1–22.
- 443 Freund, Y.P. (1988), "Critical Success Factors", *Planning Review*, Vol. 16 No. 4, pp. 20–23.
- Gan, X., Chang, R. and Wen, T. (2018), "Overcoming barriers to off-site construction through
  engaging stakeholders: A two-mode social network analysis", *Journal of Cleaner Production*, Elsevier Ltd, Vol. 201, pp. 735–747.
- Goodier, C., Gibb, A.G.F., Mancini, M., Turck, C., Gjepali, O. and Daniels, E. (2019),
  "Modularisation and offsite in engineering construction: an early decision-support tool", *Proceedings of the Institution of Civil Engineers Civil Engineering*, pp. 1–45.
- Hu, X., Chong, H.Y. and Wang, X. (2019), "Sustainability perceptions of off-site manufacturing
  stakeholders in Australia", *Journal of Cleaner Production*, Elsevier Ltd, Vol. 227, pp. 346–
  354.
- Hu, X., Chong, H.Y., Wang, X. and London, K. (2019), "Understanding Stakeholders in Off-Site
  Manufacturing: A Literature Review", *Journal of Construction Engineering and Management*, Vol. 145 No. 8, pp. 1–15.
- Hwang, B.-G., Shan, M. and Looi, K.Y. (2018), "Knowledge-based decision support system for
   prefabricated prefinished volumetric construction", *Automation in Construction*, Elsevier,

- 458 Vol. 94 No. July, pp. 168–178.
- Jaillon, L., Poon, C.S. and Chiang, Y.H. (2009), "Quantifying the waste reduction potential of
  using prefabrication in building construction in Hong Kong", *Waste Management*, Elsevier
  Ltd, Vol. 29 No. 1, pp. 309–320.
- Jeong, J.G., Hastak, M. and Syal, M. (2009), "Framework of manufacturer-retailer relationship
  in the manufactured housing construction", *Construction Innovation*, Vol. 9 No. 1, pp. 22–
  464
- Li, C.Z., Zhong, R.Y., Xue, F., Xu, G., Chen, K., Huang, G.G. and Shen, G.Q. (2017),
  "Integrating RFID and BIM technologies for mitigating risks and improving schedule
  performance of prefabricated house construction", *Journal of Cleaner Production*, Elsevier
  Ltd, Vol. 165, pp. 1048–1062.
- Lingard, H. and Rowlinson, S. (2006), "Letter to the Editor", *Construction Management and Economics*, Vol. 24 No. 11, pp. 1107–1109.
- 471 Linner, T. and Bock, T. (2012), "Evolution of large-scale industrialisation and service innovation
  472 in Japanese prefabrication industry", *Construction Innovation*, Vol. 12 No. 2, pp. 156–178.
- Liu, K., Su, Y. and Zhang, S. (2018), "Evaluating supplier management maturity in prefabricated
  construction project-survey analysis in China", *Sustainability (Switzerland)*, Vol. 10 No. 9,
  pp. 1–21.
- London, K. and Pablo, Z. (2017), "An actor–network theory approach to developing an expanded
  conceptualization of collaboration in industrialized building housing construction", *Construction Management and Economics*, Routledge, Vol. 35 No. 8–9, pp. 553–577.
- Luo, J., Zhang, H. and Sher, W. (2017), "Insights into architects' future roles in off-site construction", *Construction Economics and Building*, Vol. 17 No. 1, pp. 107–120.
- Luo, L., Shen, G.Q., Xu, G., Liu, Y. and Wang, Y. (2019), "Stakeholder-associated Supply
  Chain Risks and Their Interactions in a Prefabricated Building Project : A Case Study in
  Hong Kong", *Journal of Management in Engineering*, Vol. 35 No. 2, pp. 1–14.
- Mao, C., Shen, Q., Shen, L. and Tang, L. (2013), "Comparative study of greenhouse gas
  emissions between off-site prefabrication and conventional construction methods: Two case
  studies of residential projects", *Energy and Buildings*, Elsevier B.V., Vol. 66, pp. 165–176.
- 487 Mbachu, J. and Nkado, R. (2006), "Conceptual framework for assessment of client needs and
  488 satisfaction in the building development process", *Construction Management and*489 *Economics*, Vol. 24 No. 1, pp. 31–44.
- Molwus, J.J., Erdogan, B. and Ogunlana, S. (2017), "Using structural equation modelling (SEM)
  to understand the relationships among critical success factors (CSFs) for stakeholder
  management in construction", *Engineering, Construction and Architectural Management*,
  Vol. 24 No. 3, pp. 426–450.
- Murtaza, M.B., Fisher, D.J. and Skibniewski, M.J. (1993), "Knowledgment-Based Approach to
   Modular Construction Decision Support", *Journal of Construction Engineering and Management*, Vol. 119 No. 1, pp. 115–130.

- Nadim, W. and Goulding, J.S. (2009), "Offsite production in the UK: The construction industry
  and academia", *Architectural Engineering and Design Management*, Vol. 5 No. 3, pp. 136–
  152.
- Newcombe, R. (2003), "From client to project stakeholders: A stakeholder mapping approach",
   *Construction Management and Economics*, Vol. 21 No. 8, pp. 841–848.
- Norusis, M.J. (2008), SPSS 16.0 Advanced Statistical Procedures Companion, Prentice-Hall,
   Upper Saddle River, NJ., available at:https://doi.org/10.1080/02331889108802322.
- Olander, S. and Landin, A. (2005), "Evaluation of stakeholder influence in the implementation of
   construction projects", *International Journal of Project Management*, Vol. 23 No. 4, pp.
   321–328.
- Osei-Kyei, R., Chan, A.P.C., Javed, A.A. and Ameyaw, E.E. (2017), "Critical success criteria for
   public-private partnership projects: international experts' opinion", *International Journal of Strategic Property Management*, Vol. 21 No. 1, pp. 87–100.
- 510 Project Management Institute. (2017), A Guide to the Project Management Body of Knowledge
  511 (*PMBOK Guide*), 6th Editio., Project Management Institute, Newton Square, Pennsylvania,
  512 available at:https://doi.org/10.1002/pmj.21345.
- Rockart, J.F. (1982), "The changing role of the information systems executive : a critical success
   factors perspective", *Sloan Management Review*, Vol. 24 No. 1, pp. 3–13.
- Sachs, T., Tiong, R. and Qing Wang, S. (2007), "Analysis of political risks and opportunities in
   public private partnerships (PPP) in China and selected Asian countries: Survey results",
   *Chinese Management Studies*, Vol. 1 No. 2, pp. 126–148.
- Sanvido, V., Grobler, F., Parfitt, K., Guvenis, M. and Coyle, M. (1992), "Critical Success
  Factors for Construction Projects", *Journal of Construction Engineering and Management*,
  Vol. 118 No. 1, pp. 94–111.
- Tam, V.W.Y., Tam, C.M. and Ng, W.C.Y. (2007), "On prefabrication implementation for
   different project types and procurement methods in Hong Kong", *Journal of Engineering, Design and Technology*, Vol. 5 No. 1, pp. 68–80.
- Tavakol, M. and Dennick, R. (2011), "Making sense of Cronbach's alpha", *International Journal of Medical Education*, Vol. 2, pp. 53–55.
- Teng, Y., Mao, C., Liu, G. and Wang, X. (2017), "Analysis of stakeholder relationships in the
  industry chain of industrialized building in China", *Journal of Cleaner Production*, Elsevier
  Ltd, Vol. 152, pp. 387–398.
- Wuni, I.Y. and Shen, G.Q. (2019a), "Towards a Decision Support for Modular Integrated
   Construction: An Integrative Review of the Primary Decision-Making Factors",
   *International Journal of Construction Management*, pp. 1–20.
- Wuni, I.Y. and Shen, G.Q. (2019b), "Critical success factors for modular integrated construction
  projects: a review", *Building Research & Information Information*, Taylor & Francis, Vol. 0
  No. 0, pp. 1–22.

- Wuni, I.Y. and Shen, G.Q. (2019c), "Holistic Review and Conceptual Framework for the Drivers
  of Offsite Construction : A Total Interpretive Structural Modelling Approach", *Buildings*,
  Vol. 9 No. 117, pp. 1–24.
- Wuni, I.Y. and Shen, G.Q. (2020), "Barriers to the adoption of modular integrated construction :
  Systematic review and meta-analysis , integrated conceptual framework , and strategies", *Journal of Cleaner Production*, Elsevier Ltd, Vol. 249 No. March, p. 119347.
- Wuni, I.Y., Shen, G.Q. and Hwang, B. (2020), "Risks of modular integrated construction: A
  review and future research directions", *Frontiers of Engineering Management*, Vol. 7 No. 1,
  pp. 63–80.
- Wuni, I.Y., Shen, G.Q. and Mahmud, A.T. (2019), "Critical risk factors in the application of
  modular integrated construction: a systematic review", *International Journal of Construction Management*, Taylor & Francis, pp. 1–15.
- Xue, H., Zhang, S., Su, Y., Wu, Z. and Yang, R.J. (2018), "Effect of stakeholder collaborative
  management on off-site construction cost performance", *Journal of Cleaner Production*,
  Elsevier Ltd, Vol. 184, pp. 490–502.
- Yang, J., Shen, G.Q., Drew, D.S. and Ho, M. (2010), "Critical success factors for stakeholder
   management: Construction practitioners' perspectives", *Journal of Construction Engineering and Management*, Vol. 136 No. 7, pp. 778–786.
- Yang, J., Shen, G.Q., Ho, M., Drew, D.S. and Chan, A.P.C. (2009), "Exploring critical success
   factors for stakeholder management in construction projects", *Journal of Civil Engineering and Management*, Vol. 15 No. 4, pp. 337–348.
- Yang, J., Shen, G.Q., Ho, M., Drew, D.S. and Xue, X. (2011), "Stakeholder management in
  construction: An empirical study to address research gaps in previous studies", *International Journal of Project Management*, Vol. 29 No. 7, pp. 900–910.
- Yang, R.J. and Shen, G.Q.P. (2015), "Framework for stakeholder management in construction
   projects", *Journal of Management in Engineering*, Vol. 31 No. 4, pp. 1–14.
- Zafar, I., Wuni, I.Y., Shen, G.Q., Ahmed, S. and Yousaf, T. (2019), "A fuzzy synthetic
  evaluation analysis of time overrun risk factors in highway projects of terrorism-affected
  countries: the case of Pakistan", *International Journal of Construction Management*, Taylor
  & Francis, Vol. 0 No. 0, pp. 1–19.
- 565
- 566
- 567
- 568
- 569
- 507
- 570
- 571

S.N.	Key result areas for SM in PPVC projects
SF1	Effective working collaboration, communication and information sharing among participants
SF2	Effective coordination of the PPVC supply chain segments
SF3	Early involvement of relevant stakeholders in the PPVC project
SF4	Active involvement of key participants throughout the project
SF5	Effective coordination of involved stakeholders in the PPVC project
SF6	Understanding of early decisions and their implications on the roles of project participants
SF7	Effective use of integrated project delivery method and contracting
SF8	Effective management of stakeholder-associated risks in the PPVC supply chain
SF9	Adequate knowledge and good contractor leadership
SF10	Effective use of information and communication technology
SF11	Effective stakeholder conflict resolutions and management
SF12	Extensive planning and analysis of stakeholder salience, needs, constraints and interest areas

\_\_\_\_

## **Table I.** Final list of KRAs for SM in PPVC projects

## 

## **Table II.** Background information of the engaged experts

	Attribute	Sub-attribute	Responses	% Responses
	Years of PPVC	Below 10 years	40	71.4
	work experience	11 - 20 years	7	12.5
		Above 20years	9	16.1
		Total	56	100.0
	Regions	North America	18	32.2
		Asia and Pacific	19	33.9
		Australia	5	8.9
		Europe	11	19.6
		South America	1	1.8
		Africa	2	3.6
		Total	56	100.0
577				
578				
578				
579				
580				
581				
501				
582				
502				
583				
584				
585				

# 

## **Table III**. Frequency scores of the KRAs for SM in PPVC Projects

Code	KRAs	Nu	mber	of Resp	ponses		Shapiro -	Kruskal-
		1	2	3	4	5	Wilk test (p-value)	Wallis tes (p-value)
SF1	Effective working collaboration, communication and information sharing among participants	0	2	16	26	12	0.000	0.534
SF2	Effective coordination of the PPVC supply chain segments	0	2	17	28	9	0.000	0.736
SF3	Early involvement of relevant stakeholders in the PPVC project	1	2	21	21	11	0.000	0.816
SF12	Extensive planning and analysis of stakeholder salience, needs, constraints and interest areas	0	6	15	24	11	0.000	0.958
SF4	Active involvement of key participants throughout the project	0	5	13	28	10	0.000	0.605
SF5	Effective coordination of involved stakeholders in the PPVC project	0	8	19	21	8	0.000	0.488
SF6	Understanding of early decisions and their implications on the roles of project participants	1	8	20	18	9	0.000	0.015
SF7	Effective use of integrated project delivery method and contracting	1	8	19	25	3	0.000	0.128
SF10	Effective use of information and communication technology	1	6	25	19	5	0.000	0.708
SF8	Effective management of stakeholder- associated risks in the PPVC	0	7	28	16	5	0.000	0.213
SF9	Adequate knowledge and good contractor leadership	0	11	25	15	5	0.000	0.420
SF11	Effective stakeholder conflict resolutions and management	5	6	22	17	6	0.000	0.148

Code	KRAs	Mean	Standard Deviation	Rank
SF1	Effective working collaboration, communication and information sharing among participants	3.86	0.80	1
SF2	Effective coordination of the PPVC supply chain segments	3.79	0.76	2
SF3	Early involvement of relevant stakeholders in the PPVC project	3.77	0.85	3
SF12	Extensive planning and analysis of stakeholder salience, needs, constraints and interest areas	3.71	0.90	4
SF4	Active involvement of key participants throughout the project	3.70	0.89	5
SF5	Effective coordination of involved stakeholders in the PPVC project	3.52	0.91	6
SF6	Understanding of early decisions and their implications on the roles of project participants	3.46	0.99	7
SF7	Effective use of integrated project delivery method and contracting	3.38	0.86	8
SF10	Effective use of information and communication technology	3.38	0.86	8
SF8	Effective management of stakeholder-associated risks in the PPVC	3.34	0.81	10
SF9	Adequate knowledge and good contractor leadership	3.25	0.88	11
SF11	Effective stakeholder conflict resolutions and management	3.23	1.08	12

598	<b>Table IV</b> . Mean Scores of the KRAs for SM in PPVC Projects

Code	KRAs/PRAs	Factor	Eigen	% of	Cum. % of
		Loadings	value	Variance Explained	Variance Explained
PRA1	Stakeholder Analysis and Early Involvement		5.153	<b>39.642</b>	<b>39.642</b>
KRA5	Effective coordination of involved stakeholders in the PPVC project	0.819			
KRA12	Extensive planning and analysis of stakeholder salience, needs, constraints and interest areas	0.801			
KRA3	Early involvement of relevant stakeholders in the PPVC project	0.801			
KRA9	Effective management of stakeholder-associated risks in the PPVC	0.699			
PRA2	Effective communication and information sharing		1.901	14.621	54.263
KRA2	Effective coordination of the PPVC supply chain segments	0.831			
KRA1	Effective working collaboration, communication and information sharing among participants	0.818			
KRA4	Active involvement of key participants throughout the project	0.657			
KRA11	Effective use of information and communication technology	0.625			
PRA3	Stakeholder interest integration and conflict		1.607	12.362	66.625
	management				
KRA12	Effective stakeholder conflict resolutions and management	0.774			
KRA8	Effective use of integrated project delivery method and contracting	0.668			
KRA10	Adequate knowledge and good contractor leadership	0.661			

614 <b>Table V.</b> Principal result areas for SM in PPVC Pr	rojects
--	---------